

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0004

Pay Period: 02/01/2019

to 02/28/2019

Contract Location:

SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1
SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1

Time Allowed: 640 **Days**
Elapsed Calender Days: 121 **Days**
Percent Time: 18.91

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/20/2018
Date Awarded: 07/20/2018
Date Contract Executed: 10/05/2018
Date Notice to Proceed: 10/31/2018
Date Work Began: 00/00/0000
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/31/2020

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$11,957,083.52
Original Contract Amount \$11,579,326.66
Funds Available \$11,308,512.31
Percent Complete 5.42%

Counties:

Harris Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001812	\$11,957,083.52	\$11,579,326.66	\$11,308,512.31	5.42%	\$130,854.92

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0004

Pay Period: 02/01/2019

to 02/28/2019

Project Number: 0001812 SR 219 - CONSTRUCTION OF PASSING LANES

Federal State Project Number: 0001812

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$648,571.21	\$517,716.29	\$130,854.92
Total Earnings	\$648,571.21	\$517,716.29	\$130,854.92
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$648,571.21	\$517,716.29	\$130,854.92
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$648,571.21	\$517,716.29	

Total Payable:	\$130,854.92
-----------------------	---------------------

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0004

Pay Period: 02/01/2019
to 02/28/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 813122.000	.282 .011 .293	\$8,944.34	\$238,244.75
		0001812					
0025	210-0100	GRADING COMPLETE -	LS	1.000 1460856.380	.138 .069 .207	\$100,799.09	\$302,397.27
		0001812					
0180	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	14,195.000 2.080	5,085.000 2,371.000 7,456.000	\$4,931.68	\$15,508.48
0190	163-0240	MULCH	TN	127.420 239.630	4.750 9.790 14.540	\$2,345.98	\$3,484.22
0260	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 1597.500	2.000 1.000 3.000	\$1,597.50	\$4,792.50
0265	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,644.000 3.990	3,249.000 3,066.750 6,315.750	\$12,236.33	\$25,199.84
Category Amount:						\$130,854.92	\$589,627.06
Project Total Amount:						\$130,854.92	\$648,571.21