

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: C0005600

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0009

Pay Period: 07/01/2019
to 07/31/2019

Contract Location:

SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1
SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1

Time Allowed: 640 Days
Elapsed Calender Days: 274 Days
Percent Time: 42.81

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/20/2018
Date Awarded: 07/20/2018
Date Contract Executed: 10/05/2018
Date Notice to Proceed: 10/31/2018
Date Work Began: 00/00/0000
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/31/2020

NEWNAN GA 30263-2214

Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$11,957,083.52

Original Contract Amount \$11,579,326.66

Funds Available \$10,229,789.86

Percent Complete 14.45%

Counties:

Harris

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001812	\$11,957,083.52	\$11,579,326.66	\$10,229,789.86	14.45%	\$207,439.40

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2019

User: C0005600

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0009

Pay Period: 07/01/2019
to 07/31/2019

Project Number: 0001812 SR 219 - CONSTRUCTION OF PASSING LANES

Federal State Project Number: 0001812

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,727,293.66	\$1,519,854.26	\$207,439.40
Total Earnings	\$1,727,293.66	\$1,519,854.26	\$207,439.40
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,727,293.66	\$1,519,854.26	\$207,439.40
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,727,293.66	\$1,519,854.26	

Total Payable: **\$207,439.40**

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: C0005600

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0009

Pay Period: 07/01/2019

to 07/31/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.355		
				813122.000	.022		
					.377	\$17,888.68	\$306,546.99
		0001812					
0020	207-0203	FOUND BKFILL MATL, TP II	CY	207.000	84.689		
				50.840	25.333		
					110.022	\$1,287.93	\$5,593.52
0025	210-0100	GRADING COMPLETE -	LS	1.000	.514		
				1460856.380	.030		
					.544	\$43,825.69	\$794,705.87
		0001812					
0085	500-3101	CLASS A CONCRETE	CY	248.000	80.595		
				1014.180	57.676		
					138.271	\$58,493.85	\$140,231.68
0095	511-1000	BAR REINF STEEL	LB	63,418.000	7,740.301		
				1.190	6,347.000		
					14,087.301	\$7,552.93	\$16,763.89
0185	163-0232	TEMPORARY GRASSING	AC	14.150	11.249		
				612.380	2.181		
					13.430	\$1,335.60	\$8,224.26
0190	163-0240	MULCH	TN	127.420	91.520		
				239.630	4.270		
					95.790	\$1,023.22	\$22,954.16
0195	163-0300	CONSTRUCTION EXIT	EA	10.000	2.250		
				1583.460	.750		
					3.000	\$1,187.60	\$4,750.38
0215	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		255.000	12.000		
	/SAND BAGS			396.740	8.250		
					20.250	\$3,273.11	\$8,033.99

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: C0005600

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0009

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0225	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		7,823.000	300.000		
				1.000	485.000		
					785.000	\$485.00	\$785.00
0255	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		20.000	.000		
				106.500	1.000		
					1.000	\$106.50	\$106.50
0260	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	7.000		
				1597.500	1.000		
					8.000	\$1,597.50	\$12,780.00
0265	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	15,644.000	17,723.250		
				3.990	430.500		
					18,153.750	\$1,717.70	\$72,433.46
0360	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	12,847.000	1,726.444		
				46.760	266.667		
					1,993.111	\$12,469.35	\$93,197.87
0365	603-7000	PLASTIC FILTER FABRIC	SY	28,391.000	1,726.444		
				3.110	266.667		
					1,993.111	\$829.33	\$6,198.58
0380	700-6910	PERMANENT GRASSING	AC	27.000	.913		
				1917.000	.643		
					1.556	\$1,232.63	\$2,982.85
0385	700-7000	AGRICULTURAL LIME	TN	83.000	.050		
				106.500	.050		
					.100	\$5.33	\$10.65
0390	700-8000	FERTILIZER MIXED GRADE	TN	37.000	.235		
				681.600	1.070		
					1.305	\$729.31	\$889.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2019

User: C0005600

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0009

Pay Period: 07/01/2019
to 07/31/2019

Project Number 0001812

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0400	716-2000	EROSION CONTROL MATS, SLOPES	SY	67,621.000	4,415.838		
				1.490	2,776.528		
					7,192.366	\$4,137.03	\$10,716.63
0540	205-0210	EXCAVATION - ROCK	CY	7,725.000	1,166.667		
				15.330	3,148.148		
					4,314.815	\$48,261.11	\$66,146.11
Category Amount:						\$207,439.40	\$1,574,051.88
Project Total Amount:						\$207,439.40	\$1,727,293.66