

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: C0005600

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0011

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1
SR 219 BEGINNING NORTH OF MULBERRY CREEK AND EX1

Time Allowed: 640 Days
Elapsed Calender Days: 335 Days
Percent Time: 52.34

District: 0

Area: 08

Contractor:

SOUTHEASTERN SITE DEVELOPMENT, INC.
14 EAST GORDON RD.

Date Let: 07/20/2018
Date Awarded: 07/20/2018
Date Contract Executed: 10/05/2018
Date Notice to Proceed: 10/31/2018
Date Work Began: 00/00/0000
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/31/2020

NEWNAN GA 30263-2214
Phone: (678)423-7770

Escrow Agent:

Surety Co: BERKSHIRE HATHAWAY SPECIALTY INSURANCE
COMPANY

Current Contract Amount \$11,967,583.52
Original Contract Amount \$11,579,326.66
Funds Available \$9,747,845.39
Percent Complete 18.55%

Counties:

Harris Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0001812	\$11,967,583.52	\$11,579,326.66	\$9,747,845.39	18.55%	\$259,999.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: C0005600

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0011

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 0001812 SR 219 - CONSTRUCTION OF PASSING LANES

Federal State Project Number: 0001812

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,219,738.13	\$1,959,738.92	\$259,999.21
Total Earnings	\$2,219,738.13	\$1,959,738.92	\$259,999.21
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,219,738.13	\$1,959,738.92	\$259,999.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,219,738.13	\$1,959,738.92	

Total Payable: **\$259,999.21**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: C0005600

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0011

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.395		
				813122.000	.019		
					.414	\$15,449.32	\$336,632.51
		0001812					
0020	207-0203	FOUND BKFILL MATL, TP II	CY	207.000	114.915		
				50.840	24.098		
					139.013	\$1,225.14	\$7,067.42
0023	004-0022	EXTRA WORK -	LS	.000	.000		
				10500.000	1.000		
					1.000	\$10,500.00	\$10,500.00
		Additional Clearing for utility relocations					
0035	318-3000	AGGR SURF CRS	TN	420.000	77.690		
				41.480	39.010		
					116.700	\$1,618.13	\$4,840.72
0095	511-1000	BAR REINF STEEL	LB	63,418.000	15,225.901		
				1.190	11,163.899		
					26,389.800	\$13,285.04	\$31,403.86
0100	522-1000	SHORING	LS	1.000	.000		
				405400.000	.100		
					.100	\$40,540.00	\$40,540.00
0110	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	10,198.000	.000		
				30.580	250.500		
					250.500	\$7,660.29	\$7,660.29
0190	163-0240	MULCH	TN	127.420	96.790		
				239.630	22.339		
					119.129	\$5,353.09	\$28,546.88
0195	163-0300	CONSTRUCTION EXIT	EA	10.000	3.000		
				1583.460	.750		
					3.750	\$1,187.60	\$5,937.98

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: C0005600

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0011

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0210	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		18.000 13.550	206.250 64.500 270.750	\$873.98	\$3,668.66
0225	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, T& LF		7,823.000 1.000	785.000 481.000 1,266.000	\$481.00	\$1,266.00
0230	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		128.000 3.120	.000 9.000 9.000	\$28.08	\$28.08
0255	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		20.000 106.500	1.000 1.000 2.000	\$106.50	\$213.00
0260	167-1500	WATER QUALITY INSPECTIONS MO		22.000 1597.500	9.000 1.000 10.000	\$1,597.50	\$15,975.00
0265	171-0030	TEMPORARY SILT FENCE, TYPE C LF		15,644.000 3.990	18,153.750 2,025.750 20,179.500	\$8,082.74	\$80,516.21
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10 LF		280.000 149.520	63.000 16.000 79.000	\$2,392.32	\$11,812.08
0320	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10 LF		849.000 37.340	.000 120.000 120.000	\$4,480.80	\$4,480.80
0340	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		48.000 546.900	.000 6.000 6.000	\$3,281.40	\$3,281.40

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: C0005600

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1801417-0

Estimate Number: 0011

Pay Period: 09/01/2019
to 09/30/2019

Project Number 0001812

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0350	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	9.000 763.910	.000 2.000 2.000	\$1,527.82	\$1,527.82
0360	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	12,847.000 46.760	1,993.111 1,245.333 3,238.444	\$58,231.77	\$151,429.64
0365	603-7000	PLASTIC FILTER FABRIC	SY	28,391.000 3.110	1,993.111 1,245.333 3,238.444	\$3,872.99	\$10,071.56
0520	500-3002	CLASS AA CONCRETE	CY	243.000 1014.180	.000 77.130 77.130	\$78,223.70	\$78,223.70
Category Amount:						\$259,999.21	\$835,623.61
Project Total Amount:						\$259,999.21	\$2,219,738.13