

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019
to 08/31/2019

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed: 826 Days

Elapsed Calender Days: 307 Days

Percent Time: 37.17

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 07/20/2018

Date Awarded: 07/20/2018

Date Contract Executed: 10/07/2018

Date Notice to Proceed: 10/29/2018

AUBURN GA 30011-2437

Date Work Began: 11/03/2018

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 01/31/2021

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,694,141.35

Original Contract Amount \$24,121,958.75

Funds Available \$19,561,169.34

Percent Complete 23.87%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,694,141.26	\$24,121,958.66	\$19,561,169.25	23.87%	\$476,426.00

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019
to 08/31/2019

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,132,972.01	\$5,656,546.01	\$476,426.00
Total Earnings	\$6,132,972.01	\$5,656,546.01	\$476,426.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,132,972.01	\$5,656,546.01	\$476,426.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,132,972.01	\$5,656,546.01	

Total Payable: **\$476,426.00**

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019

to 08/31/2019

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.453		
				183386.640	.017		
					.470	\$3,117.57	\$86,191.72
		245090-					
0025	205-0001	UNCLASS EXCAV	CY	110,000.000	51,292.995		
				8.710	489.000		
					51,781.995	\$4,259.19	\$451,021.18
0030	206-0002	BORROW EXCAV, INCL MATL	CY	275,000.000	42,549.000		
				7.300	29,064.750		
					71,613.750	\$212,172.68	\$522,780.38
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000	.000		
				19.770	5,905.400		
					5,905.400	\$116,749.76	\$116,749.76
0040	318-3000	AGGR SURF CRS	TN	750.000	280.470		
				45.770	37.760		
					318.230	\$1,728.28	\$14,565.39
0215	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	522.000	463.055		
				60.371	79.778		
					542.833	\$4,816.30	\$32,771.51
0220	603-7000	PLASTIC FILTER FABRIC	SY	522.000	463.055		
				9.998	79.778		
					542.833	\$797.58	\$5,426.97
Category Amount:						\$343,641.36	\$1,229,506.91
Category Number: 0020 TEMPORARY EROSION CONTROL							
0300	163-0240	MULCH	TN	1,450.000	141.837		
				30.440	1.755		
					143.592	\$53.42	\$4,370.94

Rpt-ID: RCPEsprj

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019
to 08/31/2019

Project Number 245090-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		TEMPORARY EROSION CONTROL					
0310	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	109.000	44.250		
				430.520	9.000		
					53.250	\$3,874.68	\$22,925.19
0315	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE	LF	1,144.000	465.675		
				31.689	262.500		
					728.175	\$8,318.27	\$23,074.89
0325	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM	LF	3,986.000	974.775		
				14.482	19.500		
					994.275	\$282.39	\$14,398.86
0335	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT	TF EA	40.000	3.000		
				639.950	3.750		
					6.750	\$2,399.81	\$4,319.66
0340	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	8,763.000	34.000		
				0.010	30.000		
					64.000	\$.30	\$0.64
0355	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	109.000	4.000		
				464.080	1.000		
					5.000	\$464.08	\$2,320.40
0360	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	14.000	1.000		
				1982.260	3.000		
					4.000	\$5,946.78	\$7,929.04
0380	167-1500	WATER QUALITY INSPECTIONS	MO	28.000	9.000		
				1645.000	1.000		
					10.000	\$1,645.00	\$16,450.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019
to 08/31/2019

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0385	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	17,526.000	12,038.325		
				2.220	264.750		
					12,303.075	\$587.75	\$27,312.83
Category Amount:						\$23,572.48	\$123,102.45
Category Number: 0080 DRAINAGE							
0725	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	700.000	204.900		
				57.996	2.200		
					207.100	\$127.59	\$12,010.87
0745	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,554.000	1,830.000		
				36.144	430.000		
					2,260.000	\$15,541.95	\$81,685.58
0755	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	43.000	40.000		
				86.005	40.000		
					80.000	\$3,440.18	\$6,880.37
0760	550-2360	SIDE DRAIN PIPE, 36 IN, H 1-10	LF	55.000	.000		
				74.996	60.000		
					60.000	\$4,499.78	\$4,499.78
0765	550-3000	ELLIPTICAL PIPE -	LF	1,000.000	426.600		
				59.002	145.200		
					571.800	\$8,567.09	\$33,737.34
		18 IN EQUIV					
0770	550-3000	ELLIPTICAL PIPE -	LF	1,000.000	488.000		
				87.004	120.000		
					608.000	\$10,440.48	\$52,898.43
		24 IN EQUIV					
0780	550-3100	ELLIPTICAL SAFETY END SECTION -	EA	8.000	5.000		
				2354.500	4.000		
					9.000	\$9,418.00	\$21,190.50
		18 IN EQUIV					

Rpt-ID: RCPESPRJ

Georgia

Date: 09/05/2019

User: 01032650

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0011

Pay Period: 08/01/2019
to 08/31/2019

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0810	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		126.000 1300.000	81.000 20.000 101.000	\$26,000.00	\$131,300.00
0820	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		2.000 4000.000	2.000 2.000 4.000	\$8,000.00	\$16,000.00
0825	550-3636	SAFETY END SECTION 36 IN, SIDE DRAIN, 6:1 S EA		4.000 5000.000	.000 4.000 4.000	\$20,000.00	\$20,000.00
Category Amount:						\$106,035.07	\$380,202.87
Category Number: 0010 ROADWAY							
0930	643-0010	FIELD FENCE WOVEN WIRE	LF	2,220.000 12.300	2,136.200 258.300 2,394.500	\$3,177.09	\$29,452.35
Category Amount:						\$3,177.09	\$29,452.35
Project Total Amount:						\$476,426.00	\$6,132,972.01