

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: 01032650

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0033

Pay Period: 05/01/2021
to 05/31/2021

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

946 Days

Percent Time:

104.76

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$9,339,539.86

Percent Complete 63.83%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$9,339,539.77	63.67%	\$747,012.75

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: 01032650

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0033

Pay Period: 05/01/2021
to 05/31/2021

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,409,857.45	\$15,748,818.70	\$661,038.75
Total Earnings	\$16,409,857.45	\$15,748,818.70	\$661,038.75
Stockpiled Materials	\$40,043.04	\$40,043.04	\$0.00
Gross Earnings	\$16,449,900.49	\$15,788,861.74	\$661,038.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$80,367.00)	(\$166,341.00)	\$85,974.00
Total:	\$16,369,533.49	\$15,622,520.74	

Total Payable: **\$747,012.75**

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2021

User: 01032650

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0033

Pay Period: 05/01/2021
to 05/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.848		
				183386.640	.010		
					.858	\$1,833.87	\$157,345.74
		245090-					
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000	95,434.576		
				19.770	8,092.240		
					103,526.816	\$159,983.58	\$2,046,725.15
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,124.000	19,370.830		
				66.386	4,462.330		
					23,833.160	\$296,234.01	\$1,582,176.24
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	901.680		
				65.636	379.590		
					1,281.270	\$24,914.58	\$84,096.80
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL					
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,384.460		
				63.066	.000		
					1,384.460	\$.00	\$87,312.35
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY					
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,132.000	9,416.789		
				70.758	1,854.530		
					11,271.319	\$131,221.91	\$797,530.35
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	543.020		
				70.008	261.610		
					804.630	\$18,314.66	\$56,330.13
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL					
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,290.650		
				69.345	.000		
					1,290.650	\$.00	\$89,500.12
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY					
0070	413-0750	TACK COAT	GL	24,472.000	6,377.000		
				3.075	1,135.000		
					7,512.000	\$3,490.13	\$23,099.40

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2021

User: 01032650

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0033

Pay Period: 05/01/2021
to 05/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,875.000 37.000	91.449 257.780 349.229	\$9,537.86	\$12,921.47
0160	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	15,331.000 18.004	10,121.700 78.160 10,199.860	\$1,407.15	\$183,633.18
Category Amount:						\$646,937.75	\$5,120,670.93
Category Number: 0020 TEMPORARY EROSION CONTROL							
0380	167-1500	WATER QUALITY INSPECTIONS	MO	28.000 1645.000	27.000 3.000 30.000	\$4,935.00	\$49,350.00
Category Amount:						\$4,935.00	\$49,350.00
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0600	500-1006	SUPERSTR CONCRETE, CL AA, BR NO - 1	LS	1.000 339302.500	.980 .020 1.000	\$6,786.05	\$339,302.50
0620	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 49394.500	.980 .020 1.000	\$987.89	\$49,394.50
0626	520-2220	PILING, PSC, 20 IN SQ PILING, PSC, 20 IN SQ - CUTOFF 75% PAY	LF	.000 102.390	245.690 .000 245.690	\$0.00	\$25,156.20
Category Amount:						\$7,773.94	\$413,853.20

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2021

User: 01032650

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0033

Pay Period: 05/01/2021
to 05/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0080 DRAINAGE					
0770	550-3000	ELLIPTICAL PIPE -	LF	1,000.000	1,049.600		
				87.004	16.000		
		24 IN EQUIV			1,065.600	\$1,392.06	\$92,711.46
Category Amount:						\$1,392.06	\$92,711.46
Project Total Amount:						\$661,038.75	\$16,409,857.45