

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

1494 Days

Percent Time:

165.45

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$6,041,084.23

Percent Complete 80.64%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$6,041,084.14	76.50%	\$788,045.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$20,732,525.08	\$19,888,409.64	\$844,115.44
Total Earnings	\$20,732,525.08	\$19,888,409.64	\$844,115.44
Stockpiled Materials	\$40,043.04	\$40,043.04	\$0.00
Gross Earnings	\$20,772,568.12	\$19,928,452.68	\$844,115.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,104,579.00)	(\$1,048,509.00)	(\$56,070.00)
Total:	\$19,667,989.12	\$18,879,943.68	

Total Payable: \$788,045.44

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000 19.770	139,173.476 603.160 139,776.636	\$11,924.47	\$2,763,384.09
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,287.000 83.791	1,288.960 151.030 1,439.990	\$12,654.88	\$120,657.48
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,124.000 66.386	37,784.100 5,928.770 43,712.870	\$393,584.36	\$2,901,900.73
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 65.636	1,647.720 .000 1,647.720	\$0.00	\$108,148.93
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL					
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 63.066	1,384.460 .000 1,384.460	\$0.00	\$87,312.35
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY					
0060	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		21,470.000 74.976	3,869.390 375.260 4,244.650	\$28,135.31	\$318,244.76
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,132.000 70.758	18,037.579 4,808.660 22,846.239	\$340,248.76	\$1,616,542.76
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.008	1,227.490 .000 1,227.490	\$0.00	\$85,933.51
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL					
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 69.345	1,290.650 .000 1,290.650	\$0.00	\$89,500.12
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY					

Rpt-ID: RCPEsprj

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0068	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 67.222	824.090 .000 824.090	\$.00	\$55,396.98
		RECYL AC 19 MM SP, GP 1 OR 2, INCL BM&HL @ 95% PAY					
0070	413-0750	TACK COAT	GL	24,472.000 3.075	13,964.000 3,745.000 17,709.000	\$11,515.88	\$54,455.18
0080	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	2,745.000 8.540	107.156 326.667 433.823	\$2,789.74	\$3,704.85
0120	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,875.000 37.000	787.227 306.733 1,093.960	\$11,349.12	\$40,476.52
0130	441-3999	CONCRETE V GUTTER	LF	270.000 38.998	1,973.600 26.670 2,000.270	\$1,040.08	\$78,006.53
0145	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	323.000 20.998	638.000 270.500 908.500	\$5,679.82	\$19,076.23
0155	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,950.000 18.998	1,471.200 216.000 1,687.200	\$4,103.46	\$32,052.58
0165	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		10,261.000 6.250	2,855.000 85.000 2,940.000	\$531.25	\$18,375.00
0215	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	522.000 60.371	1,009.386 11.667 1,021.053	\$704.35	\$61,642.25

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	603-7000	PLASTIC FILTER FABRIC	SY	522.000 9.998	1,009.386 11.667 1,021.053	\$116.64	\$10,207.98
Category Amount:						\$824,378.12	\$8,465,018.83
Category Number: 0020 TEMPORARY EROSION CONTROL							
0310	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT EA		109.000 430.520	90.750 5.250 96.000	\$2,260.23	\$41,329.92
0320	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		72.000 619.399	25.750 1.250 27.000	\$774.25	\$16,723.77
0330	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		37.000 1118.074	53.500 3.000 56.500	\$3,354.22	\$63,171.16
0335	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		40.000 639.950	37.250 1.250 38.500	\$799.94	\$24,638.08
Category Amount:						\$7,188.64	\$145,862.93
Category Number: 0050 LIGHTING							
0555	500-3101	CLASS A CONCRETE	CY	27.000 819.750	13.357 4.200 17.557	\$3,442.95	\$14,392.35
Category Amount:						\$3,442.95	\$14,392.35
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0626	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.390	245.690 .000 245.690	\$0.00	\$25,156.20
		PILING, PSC, 20 IN SQ - CUTOFF 75% PAY					
Category Amount:						\$0.00	\$25,156.20

Rpt-ID: RCPESPRJ

Georgia

Date: 12/22/2022

User: 01032650

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0047

Pay Period: 11/01/2022
to 11/30/2022

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0710	511-1000	BAR REINF STEEL	LB	51,513.000 1.095	52,237.927 984.000 53,221.927	\$1,077.48	\$58,278.01
0860	668-2100	DROP INLET, GP 1	EA	8.000 3100.000	9.500 .500 10.000	\$1,550.00	\$31,000.00
Category Amount:						\$2,627.48	\$89,278.01
Category Number: 0010 ROADWAY							
0900	441-0108	CONC SIDEWALK, 8 IN	SY	1,542.000 53.004	431.636 122.222 553.858	\$6,478.25	\$29,356.69
Category Amount:						\$6,478.25	\$29,356.69
Category Number: 0080 DRAINAGE							
9050	441-0050	CONC SLOPE DRAIN	SY	.000 321.000	8.250 .000 8.250	\$0.00	\$2,648.25
9060	441-0303	CONC SLOPE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT CONC SPILLWAY, TP 3	EA	.000 2578.000	1.000 .000 1.000	\$0.00	\$2,578.00
		CONC SPILLWAY, TP 3 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$5,226.25
Project Total Amount:						\$844,115.44	\$20,732,525.08