

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01032650

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0056

Pay Period: 08/01/2023
to 08/31/2023

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

1768 Days

Percent Time:

195.79

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$3,298,951.11

Percent Complete 93.46%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$3,298,951.02	87.17%	\$-25,988.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01032650

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0056

Pay Period: 08/01/2023
to 08/31/2023

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$24,026,807.24	\$23,994,856.51	\$31,950.73
Total Earnings	\$24,026,807.24	\$23,994,856.51	\$31,950.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$24,026,807.24	\$23,994,856.51	\$31,950.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$1,616,685.00)	(\$1,558,746.00)	(\$57,939.00)
Total:	\$22,410,122.24	\$22,436,110.51	
		Total Payable:	(\$25,988.27)

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2023

User: 01032650

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0056

Pay Period: 08/01/2023

to 08/31/2023

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.969		
				183386.640	.031		
					1.000	\$5,684.99	\$183,386.64
		245090-					
0010	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000	.650		
				65583.825	.350		
					1.000	\$22,954.34	\$65,583.83
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 65.636	1,647.720 .000		
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL			1,647.720	\$0.00	\$108,148.93
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 63.066	1,384.460 .000		
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY			1,384.460	\$0.00	\$87,312.35
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.008	1,227.490 .000		
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL			1,227.490	\$0.00	\$85,933.51
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 69.345	1,290.650 .000		
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY			1,290.650	\$0.00	\$89,500.12
0068	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 67.222	824.090 .000		
		RECYL AC 19 MM SP, GP 1 OR 2, INCL BM&HL @ 95% PAY			824.090	\$0.00	\$55,396.98
Category Amount:						\$28,639.33	\$675,262.36
Category Number: 0040 SIGNING AND MARKING							
0405	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,575.000	1,361.963		
				17.425	96.140		
					1,458.103	\$1,675.24	\$25,407.44

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2023

User: 01032650

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0056

Pay Period: 08/01/2023
to 08/31/2023

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 SIGNING AND MARKING							
0420	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		340.000	292.000		
				21.525	12.000		
					304.000	\$258.30	\$6,543.60
0430	636-2070	GALV STEEL POSTS, TP 7	LF	1,500.000	2,793.849		
				7.175	90.490		
					2,884.339	\$649.27	\$20,695.13
0435	636-2080	GALV STEEL POSTS, TP 8	LF	1,000.000	742.375		
				9.738	64.500		
					806.875	\$628.07	\$7,856.95
0440	636-2090	GALV STEEL POSTS, TP 9	LF	300.000	332.910		
				7.180	14.000		
					346.910	\$100.52	\$2,490.81
Category Amount:						\$3,311.40	\$62,993.93
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0626	520-2220	PILING, PSC, 20 IN SQ	LF	.000	245.690		
				102.390	.000		
					245.690	\$0.00	\$25,156.20
		PILING, PSC, 20 IN SQ - CUTOFF 75% PAY					
Category Amount:						\$0.00	\$25,156.20
Category Number: 0080 DRAINAGE							
9050	441-0050	CONC SLOPE DRAIN	SY	.000	19.740		
				321.000	.000		
					19.740	\$0.00	\$6,336.54
		CONC SLOPE DRAIN					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9060	441-0303	CONC SPILLWAY, TP 3	EA	.000	3.000		
				2578.000	.000		
					3.000	\$0.00	\$7,734.00
		CONC SPILLWAY, TP 3					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$14,070.54
Project Total Amount:						\$31,950.73	\$24,026,807.24