

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01092895

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA1801641-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 01/31/2021

Contract Location:

DISTRICT LINE RD BEGIN AT US 280/SR 30 AND EXTEND TC

Time Allowed:

509 Days

Elapsed Calender Days:

519 Days

Percent Time:

101.96

District: 3

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let:

12/14/2018

Date Awarded:

12/14/2018

Date Contract Executed:

04/11/2019

Date Notice to Proceed:

04/15/2019

Date Work Began:

05/02/2019

Date Time Stopped:

09/14/2020

Date Accepted:

00/00/0000

Adjusted Completion Date:

09/04/2020

DUNCAN

SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$8,960,686.37

Original Contract Amount \$8,414,735.60

Funds Available \$728,529.54

Percent Complete 91.95%

Counties:

Sumter

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011439	\$8,960,686.37	\$8,414,735.60	\$728,529.54	91.87%	\$54,746.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01092895

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA1801641-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 01/31/2021

Project Number: 0011439 DISTRICT LINE RD - CORRIDOR IMPROVEMENTS

Federal State Project Number: 0011439

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,239,286.83	\$8,184,540.70	\$54,746.13
Total Earnings	\$8,239,286.83	\$8,184,540.70	\$54,746.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$8,239,286.83	\$8,184,540.70	\$54,746.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$7,130.00)	(\$7,130.00)	\$0.00
Total:	\$8,232,156.83	\$8,177,410.70	

Total Payable: **\$54,746.13**

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2021

User: 01092895

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA1801641-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 01/31/2021

Project Number 0011439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.990		
				175000.000	.010		
					1.000	\$1,750.00	\$175,000.00
		0011439					
0015	210-0100	GRADING COMPLETE -	LS	1.000	.990		
				2420100.000	.010		
					1.000	\$24,201.00	\$2,420,100.00
		0011439					
0086	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	189.000	306.259		
				51.000	2.200		
					308.459	\$112.20	\$15,731.41
0276	163-0300	CONSTRUCTION EXIT	EA	8.000	.750		
				1000.000	.250		
					1.000	\$250.00	\$1,000.00
0301	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		11,400.000	455.250		
				8.000	151.750		
					607.000	\$1,214.00	\$4,856.00
0311	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		17.000	1.500		
				300.000	.500		
					2.000	\$150.00	\$600.00
0316	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		110.000	33.000		
				200.000	11.000		
					44.000	\$2,200.00	\$8,800.00
0321	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		8.000	6.250		
				200.000	.750		
					7.000	\$150.00	\$1,400.00
0396	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	39,900.000	26,384.250		
				3.700	6,596.063		
					32,980.313	\$24,405.43	\$122,027.16

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2021

User: 01092895

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA1801641-0

Estimate Number: 0020

Pay Period: 12/01/2020
to 01/31/2021

Project Number 0011439

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0456	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		323.000	323.000		
				16.750	6.000		
					329.000	\$100.50	\$5,510.75
0461	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		784.000	784.000		
				17.750	12.000		
					796.000	\$213.00	\$14,129.00
Category Amount:						\$54,746.13	\$2,769,154.32
Category Number: 0020 HOURLY MILESTONE							
9005	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	410.330		
		L & H LIME		76.000	.000		
					410.330	\$0.00	\$31,185.08
		19 MM Asphalt 0.95 APPLIED PAY FACTOR					
Category Amount:						\$0.00	\$31,185.08
Category Number: 0010 ROADWAY							
9010	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	454.540		
		MATL & H LIME		71.825	.000		
					454.540	\$0.00	\$32,647.34
		12.5 MM ASPHALT 0.85 APPLIED PAY FACTOR					
Category Amount:						\$0.00	\$32,647.34
Project Total Amount:						\$54,746.13	\$8,239,286.83