

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2020

User: dcoleman

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1901115-0

Estimate Number: 0010

Pay Period: 05/01/2020
to 05/29/2020

Contract Location:

US 27/SR 1 BEG @ MULBERRY CREEK EXT N OF HUDSON I

Time Allowed: 503 Days

Elapsed Calender Days: 373 Days

Percent Time: 74.16

District: 3

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/22/2019

Date Awarded: 03/22/2019

Date Contract Executed: 05/20/2019

Date Notice to Proceed: 05/23/2019

Date Work Began: 07/22/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/06/2020

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$1,961,963.33

Original Contract Amount \$1,936,555.21

Funds Available \$1,360,743.66

Percent Complete 30.64%

Counties:

Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011429	\$1,961,963.33	\$1,936,555.21	\$1,360,743.66	30.64%	\$70,220.39

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2020

User: dcoleman

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1901115-0

Estimate Number: 0010

Pay Period: 05/01/2020
to 05/29/2020

Project Number: 0011429 US 27/SR 1 - WIDENING & RECNST

Federal State Project Number: 0011429

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$601,219.67	\$530,999.28	\$70,220.39
Total Earnings	\$601,219.67	\$530,999.28	\$70,220.39
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$601,219.67	\$530,999.28	\$70,220.39
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$601,219.67	\$530,999.28	

Total Payable: **\$70,220.39**

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2020

User: dcoleman

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1901115-0

Estimate Number: 0010

Pay Period: 05/01/2020
to 05/29/2020

Project Number 0011429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.472		
				60180.350	.049		
					.521	\$2,948.84	\$31,353.96
		0011429					
Category Amount:						\$2,948.84	\$31,353.96
Category Number: 0020 DRAINAGE							
0006	150-1000	TRAFFIC CONTROL -	LS	.000	.472		
				16844.070	.528		
					1.000	\$8,893.67	\$16,844.07
		Pipe Crossings A2 to A3 and B2 to B3					
0007	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	.000	.000		
				16270.980	1.000		
					1.000	\$16,270.98	\$16,270.98
0008	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	.000	.000		
				16127.220	1.000		
					1.000	\$16,127.22	\$16,127.22
Category Amount:						\$41,291.87	\$49,242.27
Category Number: 0010 ROADWAY							
0033	318-3000	AGGR SURF CRS	TN	184.000	37.860		
				31.070	80.080		
					117.940	\$2,488.09	\$3,664.40
Category Amount:						\$2,488.09	\$3,664.40
Category Number: 0020 DRAINAGE							
0074	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	281.000	130.400		
				62.850	76.500		
					206.900	\$4,808.03	\$13,003.67
0099	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	72.000	.000		
				64.650	29.000		
					29.000	\$1,874.85	\$1,874.85

Rpt-ID: RCPESPRJ

Georgia

Date: 06/08/2020

User: dcoleman

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1901115-0

Estimate Number: 0010

Pay Period: 05/01/2020
to 05/29/2020

Project Number 0011429

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0104	603-7000	PLASTIC FILTER FABRIC	SY	184.000 6.350	.000 29.000 29.000	\$184.15	\$184.15
Category Amount:						\$6,867.03	\$15,062.67
Category Number: 0040 EROSION CONTROL							
0119	700-6910	PERMANENT GRASSING	AC	5.500 950.000	.000 1.310 1.310	\$1,244.50	\$1,244.50
0124	700-7000	AGRICULTURAL LIME	TN	11.000 250.000	.000 2.540 2.540	\$635.00	\$635.00
0129	700-8000	FERTILIZER MIXED GRADE	TN	1.700 575.000	.000 .640 .640	\$368.00	\$368.00
0144	163-0240	MULCH	TN	369.700 235.000	107.479 .000 107.479	\$0.00	\$25,257.57
0149	163-0300	CONSTRUCTION EXIT	EA	2.000 2607.580	1.500 .250 1.750	\$651.90	\$4,563.27
0168	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		2,237.000 12.250	.000 454.500 454.500	\$5,567.63	\$5,567.63
0169	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		10.000 1066.520	.000 1.500 1.500	\$1,599.78	\$1,599.78

Rpt-ID: RCPEsprj

Georgia

Date: 06/08/2020

User: dcoleman

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1901115-0

Estimate Number: 0010

Pay Period: 05/01/2020

to 05/29/2020

Project Number 0011429

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0040 EROSION CONTROL							
0184	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		6,974.000	1,228.000		
				0.500	42.000		
					1,270.000	\$21.00	\$635.00
0214	167-1500	WATER QUALITY INSPECTIONS	MO	16.000	9.000		
				375.000	1.000		
					10.000	\$375.00	\$3,750.00
0229	716-2000	EROSION CONTROL MATS, SLOPES	SY	5,864.000	.000		
				1.050	5,868.333		
					5,868.333	\$6,161.75	\$6,161.75
Category Amount:						\$16,624.56	\$49,782.50
Project Total Amount:						\$70,220.39	\$601,219.67