

Rpt-ID: RCPESPRJ

Georgia

Date: 04/03/2020

User: 01085544

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0006

Pay Period: 03/01/2020

to 03/31/2020

Contract Location:

SR 4/15TH ST BEGINNING AT MILLEDGEVILLE RD AND EXT
TO GOVERNMENT RD.

Time Allowed: 1026 **Days**
Elapsed Calender Days: 205 **Days**
Percent Time: 19.98

District: 2

Area: 04

Contractor:

BEAM'S CONTRACTING, INC.
15030 ATOMIC RD.

Date Let: 06/21/2019
Date Awarded: 06/21/2019
Date Contract Executed: 08/22/2019
Date Notice to Proceed: 09/09/2019
Date Work Began: 10/08/2019
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/30/2022

BEECH ISLAND SC 29842-8319

Phone: (803)827-0136

Escrow Agent:

Surety Co: HUDSON INSURANCE CO

Current Contract Amount \$10,963,558.30
Original Contract Amount \$10,507,277.39
Funds Available \$10,269,297.15
Percent Complete 6.33%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
220680-	\$10,963,558.30	\$10,507,277.39	\$10,269,297.15	6.33%	\$1,242.75

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0006

Pay Period: 03/01/2020
to 03/31/2020

Project Number: 220680- SR 4/15TH ST - WIDENING & RECONSTR

Federal State Project Number: 220680-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$694,261.15	\$693,018.40	\$1,242.75
Total Earnings	\$694,261.15	\$693,018.40	\$1,242.75
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$694,261.15	\$693,018.40	\$1,242.75
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$694,261.15	\$693,018.40	

Total Payable:	\$1,242.75
-----------------------	-------------------

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0006

Pay Period: 03/01/2020
to 03/31/2020

Project Number 220680-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 TEMPORARY EROSION CONTROL							
0225	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1242.750	4.000 1.000 5.000	\$1,242.75	\$6,213.75
Category Amount:						\$1,242.75	\$6,213.75
Category Number: 0010 ROADWAY							
0370	150-1000	TRAFFIC CONTROL -	LS	1.000 635127.000	.313 .000 .313	\$0.00	\$198,794.75
Category Amount:						\$0.00	\$198,794.75
Project Total Amount:						\$1,242.75	\$694,261.15