

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01101859

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024
to 07/31/2024

Contract Location:

SR 4/15TH ST BEGINNING AT MILLEDGEVILLE RD AND EXT
TO GOVERNMENT RD.

Time Allowed:

1509 Days

Elapsed Calender Days:

1788 Days

Percent Time:

118.49

District: 2

Area: 04

Contractor:

BEAM'S CONTRACTING, INC.
15030 ATOMIC RD.

Date Let:

06/21/2019

Date Awarded:

06/21/2019

Date Contract Executed:

08/22/2019

Date Notice to Proceed:

09/09/2019

Date Work Began:

10/08/2019

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/26/2023

BEECH ISLAND

SC 29842-8319

Phone: (803)827-0136

Escrow Agent:

Surety Co: HUDSON INSURANCE CO

Current Contract Amount \$14,497,217.65

Original Contract Amount \$10,507,277.39

Funds Available \$2,022,697.45

Percent Complete 85.45%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
220680-	\$14,497,217.65	\$10,507,277.39	\$2,022,697.44	86.05%	\$678,346.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01101859

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024
to 07/31/2024

Project Number: 220680- SR 4/15TH ST - WIDENING & RECONSTR

Federal State Project Number: 220680-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,387,964.05	\$11,746,538.31	\$641,425.74
Total Earnings	\$12,387,964.05	\$11,746,538.31	\$641,425.74
Stockpiled Materials	\$86,556.16	\$86,556.16	\$0.00
Gross Earnings	\$12,474,520.21	\$11,833,094.47	\$641,425.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$332,289.00	\$222,717.00	\$109,572.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$332,289.00)	(\$259,638.00)	(\$72,651.00)
Total:	\$12,474,520.21	\$11,796,173.47	
		Total Payable:	\$678,346.74

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01101859

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024

to 07/31/2024

Project Number 220680-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		16,780.000 75.970	14,225.460 364.300 14,589.760	\$27,675.87	\$1,108,384.07
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		5,331.000 79.860	337.610 4,543.800 4,881.410	\$362,867.87	\$389,829.40
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,960.000 78.600	4,614.880 294.840 4,909.720	\$23,174.42	\$385,903.99
0055	432-5010	MILL ASPH CONC PVMT, VARIABLE DEPTH	SY	17,254.000 1.630	.000 6,516.890 6,516.890	\$10,622.53	\$10,622.53
0060	441-0104	CONC SIDEWALK, 4 IN	SY	4,624.000 47.720	3,871.047 130.080 4,001.127	\$6,207.42	\$190,933.78
0085	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	11,615.000 13.270	8,397.960 17.000 8,414.960	\$225.59	\$111,666.52
Category Amount:						\$430,773.70	\$2,197,340.29
Category Number: 0030 TEMPORARY EROSION CONTROL							
0175	163-0240	MULCH	TN	213.000 327.630	.945 2.610 3.555	\$855.11	\$1,164.72
0225	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1242.750	55.000 2.000 57.000	\$2,485.50	\$70,836.75
Category Amount:						\$3,340.61	\$72,001.47

Rpt-ID: RCPEsprj

Georgia

Date: 08/13/2024

User: 01101859

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024
to 07/31/2024

Project Number 220680-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0010		ROADWAY					
0385	413-0750	TACK COAT	GL	7,172.000	4,132.000		
				4.520	3,164.000		
					7,296.000	\$14,301.28	\$32,977.92
0410	441-0108	CONC SIDEWALK, 8 IN	SY	294.000	593.893		
				89.250	59.490		
					653.383	\$5,309.48	\$58,314.43
Category Amount:						\$19,610.76	\$91,292.35
Category Number: 0070		LIGHTING					
0425	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	12,190.000	7,516.420		
				5.420	1,716.500		
					9,232.920	\$9,303.43	\$50,042.43
Category Amount:						\$9,303.43	\$50,042.43
Category Number: 0060		SIGNALS					
0475	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.400		
				62929.330	.300		
					.700	\$18,878.80	\$44,050.53
	4						
0476	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.650		
				80347.360	.050		
					.700	\$4,017.37	\$56,243.15
	5						
0477	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.650		
				69703.190	.050		
					.700	\$3,485.16	\$48,792.23
	6						
0490	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	5,133.000	.000		
				5.420	5,904.750		
					5,904.750	\$32,003.75	\$32,003.75

Rpt-ID: RCPESPRJ

Georgia

Date: 08/13/2024

User: 01101859

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024
to 07/31/2024

Project Number 220680-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNALS							
0495	682-9950	DIRECTIONAL BORE -	LF	5,133.000 10.710	.000 7,620.420 7,620.420	\$81,614.70	\$81,614.70
		3 IN					
Category Amount:						\$139,999.78	\$262,704.36
Category Number: 0070 LIGHTING							
0511	004-0012	EXTRA WORK -	EA	.000 19888.620	.000 .370 .370	\$7,358.79	\$7,358.79
		Traffic Signal and Contract Time Signal #4					
Category Amount:						\$7,358.79	\$7,358.79
Category Number: 0010 ROADWAY							
0525	441-6022	CONC CURB & GUTTER, 6 IN X 30 IN, TP 2	LF	433.000 25.420	1,198.050 71.330 1,269.380	\$1,813.21	\$32,267.64
Category Amount:						\$1,813.21	\$32,267.64
Category Number: 0060 SIGNALS							
0745	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000 14941.210	.000 .500 .500	\$7,470.61	\$7,470.61
		220680-					
Category Amount:						\$7,470.61	\$7,470.61
Category Number: 0010 ROADWAY							
0820	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	437.000 64.390	1,611.519 32.930 1,644.449	\$2,120.36	\$105,886.07
1002	004-0008	EXTRA WORK -	CY	.000 70.000	22,170.799 17.780 22,188.579	\$1,244.60	\$1,553,200.53
		Rock Embankment with Woven Filter Fabric					
Category Amount:						\$3,364.96	\$1,659,086.60

Estimate Summary By Project

Contract ID: B3TIA1901746-0

Estimate Number: 0057

Pay Period: 06/01/2024
to 07/31/2024

Project Number 220680-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0090	HOURLY MILESTONE				
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	92,691.820		
				1.000	18,389.890		
					111,081.710	\$18,389.89	\$111,081.71
		(IN#9)					
					Category Amount:	\$18,389.89	\$111,081.71
					Project Total Amount:	\$641,425.74	\$12,387,964.05