

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0006

Pay Period: 12/01/2022

to 12/31/2022

Contract Location:

SR 24/SR 56 AND AN AT GRADE CROSSING AT NORFOLK SC RAILROAD.

Time Allowed: 756 **Days**
Elapsed Calender Days: 300 **Days**
Percent Time: 39.68

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/06/2022
Date Notice to Proceed: 03/07/2022
Date Work Began: 00/00/0000
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/31/2024

DUNCAN SC 29334

Phone: (864)416-0200

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,341,530.85
Original Contract Amount \$5,139,672.92
Funds Available \$4,526,409.31
Percent Complete 15.26%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011372	\$5,341,530.85	\$5,139,672.92	\$4,526,409.31	15.26%	\$95,456.53

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0006

Pay Period: 12/01/2022

to 12/31/2022

Project Number: 0011372 WESTSIDE TRUCK ROUTE - CNST

Federal State Project Number: 0011372

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$815,121.54	\$719,665.01	\$95,456.53
Total Earnings	\$815,121.54	\$719,665.01	\$95,456.53
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$815,121.54	\$719,665.01	\$95,456.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$815,121.54	\$719,665.01	

Total Payable:	\$95,456.53
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0006

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0011372

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 258775.000	.374 .011 .385	\$2,846.53	\$99,628.38
		0011372					
0010	210-0100	GRADING COMPLETE -	LS	1.000 1850000.000	.320 .050 .370	\$92,500.00	\$684,500.00
		0011372					
0530	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 110.000	7.000 1.000 8.000	\$110.00	\$880.00
Category Amount:						\$95,456.53	\$785,008.38
Project Total Amount:						\$95,456.53	\$815,121.54