

Contract ID: B3TIA1901878-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

SR 24/SR 56 AND AN AT GRADE CROSSING AT NORFOLK SC RAILROAD.

Time Allowed:

1016 Days

Elapsed Calender Days:

909 Days

Percent Time:

89.47

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let:

12/17/2021

Date Awarded:

12/31/2021

Date Contract Executed:

03/06/2022

Date Notice to Proceed:

03/07/2022

Date Work Began:

03/23/2022

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/16/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount

\$5,391,880.77

Counties:

Original Contract Amount

\$5,139,672.92

Burke

Funds Available

\$1,626,111.69

Percent Complete

69.84%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011372	\$5,391,880.77	\$5,139,672.92	\$1,626,111.69	69.84%	\$520,187.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: C0011113

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0011372 WESTSIDE TRUCK ROUTE - CNST

Federal State Project Number: 0011372

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,765,769.08	\$3,245,581.29	\$520,187.79
Total Earnings	\$3,765,769.08	\$3,245,581.29	\$520,187.79
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,765,769.08	\$3,245,581.29	\$520,187.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,765,769.08	\$3,245,581.29	
		Total Payable:	\$520,187.79

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0011113

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.790		
				258775.000	.062		
					.852	\$16,044.05	\$220,476.30
		0011372					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.770		
				1850000.000	.025		
					.795	\$46,250.00	\$1,470,750.00
		0011372					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	15,621.000	9,813.450		
				41.000	1,785.840		
					11,599.290	\$73,219.44	\$475,570.89
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		790.000	1,253.030		
				129.000	323.590		
					1,576.620	\$41,743.11	\$203,383.98
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		594.000	.000		
		TL & H LIME		136.650	569.500		
					569.500	\$77,822.18	\$77,822.18
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,153.000	1,986.470		
		L & H LIME		90.750	1,676.790		
					3,663.260	\$152,168.69	\$332,440.85
0050	413-0750	TACK COAT	GL	4,918.000	802.000		
				3.000	351.000		
					1,153.000	\$1,053.00	\$3,459.00
0080	441-0304	CONC SPILLWAY, TP 4	EA	3.000	1.000		
				1593.750	.000		
					1.000	\$.00	\$1,593.75
0094	207-0203	FOUND BKFILL MATL, TP II	CY	.000	3,148.458		
				136.000	569.798		
					3,718.256	\$77,492.53	\$505,682.82

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0011113

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0024

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,682.000	435.000		
				22.250	.000		
					435.000	\$.00	\$9,678.75
0165	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	110.000	47.611		
				110.000	6.222		
					53.833	\$684.42	\$5,921.63
0175	603-7000	PLASTIC FILTER FABRIC	SY	4,400.000	131.401		
				3.000	790.156		
					921.557	\$2,370.47	\$2,764.67
0205	668-2100	DROP INLET, GP 1	EA	3.000	2.000		
				2975.000	.000		
					2.000	\$.00	\$5,950.00
0210	700-6910	PERMANENT GRASSING	AC	20.000	9.961		
				2000.000	2.148		
					12.109	\$4,296.00	\$24,218.00
0220	700-8000	FERTILIZER MIXED GRADE	TN	20.000	3.530		
				130.000	.475		
					4.005	\$61.75	\$520.65
0230	716-2000	EROSION CONTROL MATS, SLOPES	SY	16,400.000	6,520.987		
				1.050	4,115.500		
					10,636.487	\$4,321.28	\$11,168.31
0240	163-0240	MULCH	TN	351.000	54.910		
				10.000	4.770		
					59.680	\$47.70	\$596.80
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		11,420.000	2,371.200		
				7.510	263.100		
					2,634.300	\$1,975.88	\$19,783.59

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0011113

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0024

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0100 ROADWAY							
0530	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	27.000		
				110.000	1.000		
					28.000	\$110.00	\$3,080.00
0610	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,613.000	291.539		
				150.480	74.805		
					366.344	\$11,256.66	\$55,127.45
0615	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	152.000	42.000		
				19.750	.000		
					42.000	\$0.00	\$829.50
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	11,998.750		
				1.000	9,270.630		
					21,269.380	\$9,270.63	\$21,269.38
		(IN#9)					
Category Amount:						\$520,187.79	\$3,452,088.50
Project Total Amount:						\$520,187.79	\$3,765,769.08