

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011113

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 24/SR 56 AND AN AT GRADE CROSSING AT NORFOLK SC
RAILROAD.

Time Allowed: 1016 Days
Elapsed Calender Days: 939 Days
Percent Time: 92.42

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/06/2022
Date Notice to Proceed: 03/07/2022
Date Work Began: 03/23/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/16/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,391,880.77
Original Contract Amount \$5,139,672.92
Funds Available \$1,341,712.15
Percent Complete 75.12%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011372	\$5,391,880.77	\$5,139,672.92	\$1,341,712.15	75.12%	\$284,399.54

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011113

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0011372 WESTSIDE TRUCK ROUTE - CNST

Federal State Project Number: 0011372

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,050,168.62	\$3,765,769.08	\$284,399.54
Total Earnings	\$4,050,168.62	\$3,765,769.08	\$284,399.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,050,168.62	\$3,765,769.08	\$284,399.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,050,168.62	\$3,765,769.08	
Total Payable:			\$284,399.54

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011113

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.852		
				258775.000	.096		
					.948	\$24,842.40	\$245,318.70
		0011372					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.795		
				1850000.000	.025		
					.820	\$46,250.00	\$1,517,000.00
		0011372					
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	15,621.000	11,599.290		
				41.000	4,566.470		
					16,165.760	\$187,225.27	\$662,796.16
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		790.000	1,576.620		
				129.000	.000		
					1,576.620	\$.00	\$203,383.98
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		594.000	569.500		
		TL & H LIME		136.650	.000		
					569.500	\$.00	\$77,822.18
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,153.000	3,663.260		
		L & H LIME		90.750	.000		
					3,663.260	\$.00	\$332,440.85
0080	441-0304	CONC SPILLWAY, TP 4	EA	3.000	1.000		
				1593.750	1.000		
					2.000	\$1,593.75	\$3,187.50
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,682.000	435.000		
				22.250	503.200		
					938.200	\$11,196.20	\$20,874.95
0130	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	840.000	857.200		
				57.300	44.000		
					901.200	\$2,521.20	\$51,638.76

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0011113

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0025

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0205	668-2100	DROP INLET, GP 1	EA	3.000	2.000		
				2975.000	.000		
					2.000	\$.00	\$5,950.00
0210	700-6910	PERMANENT GRASSING	AC	20.000	12.109		
				2000.000	3.205		
					15.314	\$6,410.00	\$30,628.00
0220	700-8000	FERTILIZER MIXED GRADE	TN	20.000	4.005		
				130.000	.075		
					4.080	\$9.75	\$530.40
0230	716-2000	EROSION CONTROL MATS, SLOPES	SY	16,400.000	10,636.487		
				1.050	215.223		
					10,851.710	\$225.98	\$11,394.30
0240	163-0240	MULCH	TN	351.000	59.680		
				10.000	.636		
					60.316	\$6.36	\$603.16
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		11,420.000	2,634.300		
				7.510	217.075		
					2,851.375	\$1,630.23	\$21,413.83
0270	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,710.000	204.000		
				1.000	160.000		
					364.000	\$160.00	\$364.00
0380	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	4,064.000	2,194.000		
				0.400	1,870.000		
					4,064.000	\$748.00	\$1,625.60
0385	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	2,820.000	2,194.000		
				0.400	626.000		
					2,820.000	\$250.40	\$1,128.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0011113

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0025

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty This Period		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0395	652-5701	SOLID TRAF STRIPE, 24 IN, WHITE	LF	59.000	24.000	\$120.00	\$240.00
				5.000	24.000		
					48.000		
0530	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	28.000	\$110.00	\$3,190.00
				110.000	1.000		
					29.000		
0590	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	38.000	36.000	\$1,100.00	\$20,900.00
				550.000	2.000		
					38.000		
0610	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,613.000	366.340	\$.00	\$55,126.84
				150.480	.000		
					366.340		
0615	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	152.000	42.000	\$.00	\$829.50
				19.750	.000		
					42.000		
Category Amount:						\$284,399.54	\$3,268,386.71
Project Total Amount:						\$284,399.54	\$4,050,168.62