

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0011113

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0029

Pay Period: 12/17/2024
to 01/31/2025

Contract Location:

SR 24/SR 56 AND AN AT GRADE CROSSING AT NORFOLK SC
RAILROAD.

Time Allowed: 1016 Days
Elapsed Calender Days: 1062 Days
Percent Time: 104.53

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/06/2022
Date Notice to Proceed: 03/07/2022
Date Work Began: 03/23/2022
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/16/2024

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,400,318.27
Original Contract Amount \$5,139,672.92
Funds Available \$83,050.73
Percent Complete 99.46%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011372	\$5,400,318.27	\$5,139,672.92	\$83,050.73	98.46%	\$395,026.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/03/2025

User: C0011113

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0029

Pay Period: 12/17/2024
to 01/31/2025

Project Number: 0011372 WESTSIDE TRUCK ROUTE - CNST

Federal State Project Number: 0011372

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,371,041.54	\$4,922,241.34	\$448,800.20
Total Earnings	\$5,371,041.54	\$4,922,241.34	\$448,800.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,371,041.54	\$4,922,241.34	\$448,800.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$53,774.00)	\$0.00	(\$53,774.00)
Total:	\$5,317,267.54	\$4,922,241.34	
		Total Payable:	\$395,026.20

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0011113

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0029

Pay Period: 12/17/2024
to 01/31/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.920		
				1850000.000	.020		
					.940	\$37,000.00	\$1,739,000.00
		0011372					
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		790.000	1,576.620		
				129.000	.000		
					1,576.620	\$.00	\$203,383.98
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		594.000	1,038.740		
		TL & H LIME		136.650	.000		
					1,038.740	\$.00	\$141,943.82
0035	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		478.000	115.930		
		L BITUM MATL & H LIME		159.000	.000		
					115.930	\$.00	\$18,432.87
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		4,282.000	.000		
		MATL & H LIME		89.550	4,094.560		
					4,094.560	\$366,667.85	\$366,667.85
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,153.000	6,126.970		
		L & H LIME		90.750	.000		
					6,126.970	\$.00	\$556,022.53
0050	413-0750	TACK COAT	GL	4,918.000	1,761.000		
				3.000	2,927.000		
					4,688.000	\$8,781.00	\$14,064.00
0075	441-0303	CONC SPILLWAY, TP 3	EA	2.000	1.000		
				1593.750	1.000		
					2.000	\$1,593.75	\$3,187.50
0080	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				1593.750	.000		
					3.000	\$.00	\$4,781.25

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0011113

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0029

Pay Period: 12/17/2024
to 01/31/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0090	441-5025	CONCRETE HEADER CURB, 4 IN, TP 9	LF	1,082.000	899.400		
				19.750	102.700		
					1,002.100	\$2,028.33	\$19,791.48
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,682.000	1,332.800		
				22.250	142.200		
					1,475.000	\$3,163.95	\$32,818.75
0165	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	110.000	76.139		
				110.000	55.000		
					131.139	\$6,050.00	\$14,425.29
0175	603-7000	PLASTIC FILTER FABRIC	SY	4,400.000	943.863		
				3.000	55.000		
					998.863	\$165.00	\$2,996.59
0200	668-1100	CATCH BASIN, GP 1	EA	1.000	1.000		
				3375.000	.000		
					1.000	\$.00	\$3,375.00
0205	668-2100	DROP INLET, GP 1	EA	3.000	2.000		
				2975.000	.000		
					2.000	\$.00	\$5,950.00
0220	700-8000	FERTILIZER MIXED GRADE	TN	20.000	4.380		
				130.000	.150		
					4.530	\$19.50	\$588.90
0235	163-0232	TEMPORARY GRASSING	AC	10.000	13.960		
				419.500	1.135		
					15.095	\$476.13	\$6,332.35
0240	163-0240	MULCH	TN	351.000	61.588		
				10.000	3.380		
					64.968	\$33.80	\$649.68

Rpt-ID: RCPEsprj

Georgia

Date: 02/03/2025

User: C0011113

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0029

Pay Period: 12/17/2024
to 01/31/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0255	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		11,420.000	2,851.375		
				7.510	124.375		
					2,975.750	\$934.06	\$22,347.88
0530	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	32.000		
				110.000	1.000		
					33.000	\$110.00	\$3,630.00
0610	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,613.000	1,560.045		
				150.480	52.388		
					1,612.433	\$7,883.35	\$242,638.92
0615	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	152.000	146.300		
				19.750	.000		
					146.300	\$.00	\$2,889.43
0635	634-1200	RIGHT OF WAY MARKERS	EA	90.000	96.000		
				135.000	22.000		
					118.000	\$2,970.00	\$15,930.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	29,897.870		
				1.000	10,923.480		
					40,821.350	\$10,923.48	\$40,821.35
		(IN#9)					
Category Amount:						\$448,800.20	\$3,462,669.42
Project Total Amount:						\$448,800.20	\$5,371,041.54