

Rpt-ID: RCPESPRJ

Georgia

Date: 04/28/2025

User: C0011113

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0031

Pay Period: 02/28/2025
to 03/01/2025

Contract Location:

SR 24/SR 56 AND AN AT GRADE CROSSING AT NORFOLK SC
RAILROAD.

Time Allowed: 1094 Days
Elapsed Calender Days: 1091 Days
Percent Time: 99.73

District: 2

Area: 03

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let: 12/17/2021
Date Awarded: 12/31/2021
Date Contract Executed: 03/06/2022
Date Notice to Proceed: 03/07/2022
Date Work Began: 03/23/2022
Date Time Stopped: 03/04/2025
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/04/2025

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$5,900,318.19
Original Contract Amount \$5,139,672.92
Funds Available \$124,026.92
Percent Complete 97.90%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0011372	\$5,900,318.19	\$5,139,672.92	\$124,026.92	97.90%	\$12,455.55

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/28/2025

User: C0011113

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0031

Pay Period: 02/28/2025
to 03/01/2025

Project Number: 0011372 WESTSIDE TRUCK ROUTE - CNST

Federal State Project Number: 0011372

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,776,291.27	\$5,763,835.72	\$12,455.55
Total Earnings	\$5,776,291.27	\$5,763,835.72	\$12,455.55
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,776,291.27	\$5,763,835.72	\$12,455.55
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,776,291.27	\$5,763,835.72	

Total Payable: **\$12,455.55**

Rpt-ID: RCPEsprj

Georgia

Date: 04/28/2025

User: C0011113

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0031

Pay Period: 02/28/2025
to 03/01/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0025	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		790.000	1,763.450		
				129.000	.000		
					1,763.450	\$.00	\$227,485.05
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		594.000	1,038.740		
		TL & H LIME		136.650	.000		
					1,038.740	\$.00	\$141,943.82
0035	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		478.000	1,042.060		
		L BITUM MATL & H LIME		159.000	.000		
					1,042.060	\$.00	\$165,687.54
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		4,282.000	4,094.560		
		MATL & H LIME		89.550	.000		
					4,094.560	\$.00	\$366,667.85
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		6,153.000	6,126.970		
		L & H LIME		90.750	.000		
					6,126.970	\$.00	\$556,022.53
0055	432-0206	MILL ASPH CONC PVMT, 1 1/2 IN DEPTH	SY	1,200.000	1,203.556		
				7.000	470.111		
					1,673.667	\$3,290.78	\$11,715.67
0075	441-0303	CONC SPILLWAY, TP 3	EA	2.000	2.000		
				1593.750	.000		
					2.000	\$.00	\$3,187.50
0080	441-0304	CONC SPILLWAY, TP 4	EA	3.000	3.000		
				1593.750	.000		
					3.000	\$.00	\$4,781.25
0085	441-0748	CONCRETE MEDIAN, 6 IN	SY	977.000	996.000		
				76.250	.000		
					996.000	\$.00	\$75,945.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/28/2025

User: C0011113

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0031

Pay Period: 02/28/2025
to 03/01/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0095	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,682.000 22.250	1,475.000 .000 1,475.000	\$0.00	\$32,818.75
0100	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		5.000 550.000	4.189 .811 5.000	\$446.05	\$2,750.00
0200	668-1100	CATCH BASIN, GP 1	EA	1.000 3375.000	1.000 .000 1.000	\$0.00	\$3,375.00
0205	668-2100	DROP INLET, GP 1	EA	3.000 2975.000	2.000 .000 2.000	\$0.00	\$5,950.00
0210	700-6910	PERMANENT GRASSING	AC	20.000 2000.000	16.553 3.788 20.341	\$7,576.00	\$40,682.00
0220	700-8000	FERTILIZER MIXED GRADE	TN	20.000 130.000	4.530 1.625 6.155	\$211.25	\$800.15
0240	163-0240	MULCH	TN	351.000 10.000	75.626 4.477 80.103	\$44.77	\$801.03
0250	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	7.000 665.000	3.750 .500 4.250	\$332.50	\$2,826.25
0270	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,710.000 1.000	364.000 410.000 774.000	\$410.00	\$774.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/28/2025

User: C0011113

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1901878-1

Estimate Number: 0031

Pay Period: 02/28/2025
to 03/01/2025

Project Number 0011372

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0530	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	34.000		
				110.000	1.000		
					35.000	\$110.00	\$3,850.00
0585	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	3,800.000	2,219.200		
				3.000	11.400		
					2,230.600	\$34.20	\$6,691.80
0610	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		1,613.000	1,612.430		
				150.480	.000		
					1,612.430	\$0.00	\$242,638.47
0615	441-5008	CONCRETE HEADER CURB, 6 IN, TP 7	LF	152.000	146.300		
				19.750	.000		
					146.300	\$0.00	\$2,889.43
Category Amount:						\$12,455.55	\$1,900,283.09
Project Total Amount:						\$12,455.55	\$5,776,291.27