

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 996 Days

Elapsed Calender Days: 236 Days

Percent Time: 23.69

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2022

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$17,860,199.19

Original Contract Amount \$16,975,660.99

Funds Available \$15,249,870.48

Percent Complete 14.62%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$17,860,199.16	\$16,975,660.96	\$15,249,870.45	14.62%	\$259,710.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,610,328.71	\$2,350,618.60	\$259,710.11
Total Earnings	\$2,610,328.71	\$2,350,618.60	\$259,710.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,610,328.71	\$2,350,618.60	\$259,710.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,610,328.71	\$2,350,618.60	

Total Payable: **\$259,710.11**

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0006	163-0300	CONSTRUCTION EXIT	EA	38.000 1635.740	.750 2.250 3.000	\$3,680.42	\$4,907.22
0011	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		701.000 20.950	.000 203.250 203.250	\$4,258.09	\$4,258.09
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	264.180 .000 264.180	\$0.00	\$19,337.98
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000 66.180	64.410 .000 64.410	\$0.00	\$4,262.65
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	129.090 .000 129.090	\$0.00	\$9,006.61
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	104.500 101.250 205.750	\$62,796.26	\$127,608.21
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	105.450		
				1217.870	27.550		
					133.000	\$33,552.32	\$161,976.71
Category Amount:						\$104,287.09	\$616,966.99
Category Number: 0020 DRAINAGE ITEMS							
0306	603-7000	PLASTIC FILTER FABRIC	SY	2,818.000	.000		
				4.110	173.030		
					173.030	\$711.15	\$711.15
Category Amount:						\$711.15	\$711.15
Category Number: 0030 SIGNING AND MARKING ITEMS							
0391	150-1000	TRAFFIC CONTROL -	LS	1.000	.371		
				757812.020	.011		
					.382	\$8,335.93	\$289,484.19
		222150-					
Category Amount:						\$8,335.93	\$289,484.19
Category Number: 0010 ROADWAY							
0396	210-0100	GRADING COMPLETE -	LS	1.000	.359		
				3080000.000	.020		
					.379	\$61,600.00	\$1,167,320.00
		222150-					
0401	163-0240	MULCH	TN	924.000	59.954		
				185.120	2.744		
					62.698	\$507.97	\$11,606.65
0406	163-0232	TEMPORARY GRASSING	AC	26.000	10.617		
				384.460	.272		
					10.889	\$104.57	\$4,186.38
0411	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	9.000	2.000		
				500.000	1.000		
					3.000	\$500.00	\$1,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	6.000 1.000 7.000	\$1,000.00	\$7,000.00
0421	700-7000	AGRICULTURAL LIME	TN	104.000 134.430	.040 .194 .234	\$26.08	\$31.46
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000 410.740	.425 .791 1.216	\$324.90	\$499.46
Category Amount:						\$64,063.52	\$1,192,143.95
Category Number: 0040 EROSION ITEMS							
0436	700-6910	PERMANENT GRASSING	AC	52.000 1190.800	.117 1.243 1.360	\$1,480.16	\$1,619.49
Category Amount:						\$1,480.16	\$1,619.49
Category Number: 0010 ROADWAY							
0441	716-2000	EROSION CONTROL MATS, SLOPES	SY	14,974.000 1.030	568.000 3,174.819 3,742.819	\$3,270.06	\$3,855.10
0531	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		13,880.000 5.090	331.500 213.000 544.500	\$1,084.17	\$2,771.51
0591	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,019.000 3.000	8,150.250 177.750 8,328.000	\$533.25	\$24,984.00
0601	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	2,818.000 60.440	6.000 162.000 168.000	\$9,791.28	\$10,153.92

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2020

User: 01101859

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0007

Pay Period: 08/01/2020
to 08/31/2020

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0631	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 100000.000	.250 .030 .280	\$3,000.00	\$28,000.00
0831	611-3021	RECONSTR SAN SEW MANHOLE, TYPE 1, ADDL LF		50.500 62.670	.000 11.300 11.300	\$708.17	\$708.17
0836	611-8050	ADJUST MANHOLE TO GRADE	EA	15.000 722.010	.000 3.000 3.000	\$2,166.03	\$2,166.03
0881	665-0100	PLASTIC GAS MAIN, 2 IN	LF	1,997.000 25.530	2,412.000 -100.000 2,312.000	\$-2,553.00	\$59,025.36
0896	665-0015	STEEL GAS MAIN - 2 IN	LF	2,234.000 40.430	286.000 102.000 388.000	\$4,123.86	\$15,686.84
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	111.000 106.250 217.250	\$58,708.44	\$120,041.49
Category Amount:						\$80,832.26	\$267,392.42
Project Total Amount:						\$259,710.11	\$2,610,328.71