

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1239 Days

Elapsed Calender Days: 1422 Days

Percent Time: 114.77

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2023

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$4,945,839.87

Percent Complete 74.30%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$4,945,839.84	73.11%	\$56,884.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,665,312.31	\$13,572,697.43	\$92,614.88
Total Earnings	\$13,665,312.31	\$13,572,697.43	\$92,614.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,665,312.31	\$13,572,697.43	\$92,614.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	(\$72,651.00)	(\$72,651.00)	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$145,302.00)	(\$109,572.00)	(\$35,730.00)
Total:	\$13,447,359.31	\$13,390,474.43	
		Total Payable:	\$56,884.88

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	54,887.930 272.660 55,160.590	\$7,798.08	\$1,577,592.87
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	12,144.520 .000 12,144.520	\$0.00	\$888,978.86
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCL AC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	18,592.370 .000 18,592.370	\$0.00	\$1,199,393.79
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	4,847.960 .000 4,847.960	\$0.00	\$338,242.17
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCL AC 19mm sp		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% lot pay reduction RECYCL AC 19MM SP		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
0056	413-0750	TACK COAT	GL	18,299.000 2.820	12,594.000 .000 12,594.000	\$0.00	\$35,515.08
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	6,582.557		
				38.300	81.820		
					6,664.377	\$3,133.71	\$255,245.64
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	311.283		
				64.890	264.444		
					575.727	\$17,159.77	\$37,358.93
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$0.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$0.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	15,004.250		
				19.150	3,238.000		
					18,242.250	\$62,007.70	\$349,339.09
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$0.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$0.00	\$243,248.01

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	5.000		
				239.360	.000		
					5.000	\$.00	\$1,196.80
Category Amount:						\$90,099.26	\$5,377,893.51
Category Number:		0020 DRAINAGE ITEMS					
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	101.250		
				2842.440	.000		
					101.250	\$.00	\$287,797.05
0286	668-2100	DROP INLET, GP 1	EA	50.000	39.500		
				2512.710	.000		
					39.500	\$.00	\$99,252.05
Category Amount:						\$0.00	\$387,049.10
Category Number:		0010 ROADWAY					
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	9.250		
				3151.880	.000		
					9.250	\$.00	\$29,154.89
Category Amount:						\$0.00	\$29,154.89
Category Number:		0030 SIGNING AND MARKING ITEMS					
0391	150-1000	TRAFFIC CONTROL -	LS	1.000	.976		
				757812.020	.002		
					.978	\$1,515.62	\$741,140.16
	222150-						
Category Amount:						\$1,515.62	\$741,140.16

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2023

User: 01101859

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0047

Pay Period: 11/01/2023
to 11/30/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	47.000 1.000 48.000	\$1,000.00	\$48,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	12.000 .000 12.000	\$0.00	\$28,973.16
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$0.00	\$137,032.40
Category Amount:						\$1,000.00	\$290,218.82
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	104,949.090 .000 104,949.090	\$0.00	\$104,949.09
Category Amount:						\$0.00	\$104,949.09
Project Total Amount:						\$92,614.88	\$13,665,312.31