

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024

to 05/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 **Days**
Elapsed Calender Days: 1599 **Days**
Percent Time: 84.96

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019
Date Awarded: 09/20/2019
Date Contract Executed: 12/22/2019
Date Notice to Proceed: 01/09/2020
Date Work Began: 02/07/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18
Original Contract Amount \$16,975,660.99
Funds Available \$4,645,390.46
Percent Complete 74.74%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$4,645,390.43	74.74%	\$20,168.54

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024

to 05/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDENING & RECONSTRUCTION

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,747,808.72	\$13,727,640.18	\$20,168.54
Total Earnings	\$13,747,808.72	\$13,727,640.18	\$20,168.54
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,747,808.72	\$13,727,640.18	\$20,168.54
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,747,808.72	\$13,727,640.18	

Total Payable:	\$20,168.54
-----------------------	--------------------

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024

to 05/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	12,144.520 .000 12,144.520	\$0.00	\$888,978.86
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCL AC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	18,592.370 .000 18,592.370	\$0.00	\$1,199,393.79
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	4,847.960 .000 4,847.960	\$0.00	\$338,242.17
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCL AC 19mm sp		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% lot pay reduction RECYCL AC 19MM SP		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	6,664.380 .000 6,664.380	\$0.00	\$255,245.75
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	575.730 .000 575.730	\$0.00	\$37,359.12

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024
to 05/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	5.000 .000 5.000	\$0.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	18,242.250 .000 18,242.250	\$0.00	\$349,339.09
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024
to 05/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	5.000 .000 5.000	\$0.00	\$1,196.80
Category Amount:						\$0.00	\$3,764,785.86
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	101.250 .000 101.250	\$0.00	\$287,797.05
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	35.250 .000 35.250	\$0.00	\$88,573.03
Category Amount:						\$0.00	\$376,370.08
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	11.250 .000 11.250	\$0.00	\$35,458.65
0401	163-0240	MULCH	TN	924.000 185.120	165.444 10.630 176.074	\$1,967.83	\$32,594.82
0406	163-0232	TEMPORARY GRASSING	AC	26.000 384.460	18.101 1.400 19.501	\$538.24	\$7,497.35
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	48.000 3.000 51.000	\$3,000.00	\$51,000.00
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000 410.740	4.276 .280 4.556	\$115.01	\$1,871.33

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0049

Pay Period: 04/01/2024

to 05/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0531	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		13,880.000 5.090	1,420.200 410.500 1,830.700	\$2,089.45	\$9,318.26
0546	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		163.000 97.090	137.500 22.000 159.500	\$2,135.98	\$15,485.86
0586	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	37,831.000 1.840	9,859.500 167.000 10,026.500	\$307.28	\$18,448.76
0591	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,019.000 3.000	11,863.500 3,338.250 15,201.750	\$10,014.75	\$45,605.25
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	13.000 .000 13.000	\$0.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$0.00	\$137,032.40

Category Amount: \$20,168.54 \$461,913.53

Project Total Amount: \$20,168.54 \$13,747,808.72