

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days
Elapsed Calender Days: 1660 Days
Percent Time: 88.20

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019
Date Awarded: 09/20/2019
Date Contract Executed: 12/22/2019
Date Notice to Proceed: 01/09/2020
Date Work Began: 02/07/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 03/04/2025

THOMSON GA 30824
Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$4,166,024.02

Percent Complete 77.35%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$4,166,023.99	77.35%	\$141,155.19

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,227,175.16	\$14,086,019.97	\$141,155.19
Total Earnings	\$14,227,175.16	\$14,086,019.97	\$141,155.19
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,227,175.16	\$14,086,019.97	\$141,155.19
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,227,175.16	\$14,086,019.97	

Total Payable: **\$141,155.19**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	55,447.260		
				28.600	1,081.760		
					56,529.020	\$30,938.34	\$1,616,729.97
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	15,539.590		
				73.200	.000		
					15,539.590	\$.00	\$1,137,497.99
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
		Temp RECYCL AC 12.5mm SP			193.300	\$.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	18,592.370		
		TL & H LIME		64.510	.000		
					18,592.370	\$.00	\$1,199,393.79
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	4,847.960		
		L & H LIME		69.770	.000		
					4,847.960	\$.00	\$338,242.17
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
		Temporary RECYCL AC 19mm sp			130.490	\$.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
		80% lot pay reduction RECYCL AC 19MM SP			803.410	\$.00	\$44,843.13
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.630		
				106.380	.000		
					40.630	\$.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	6,664.377		
				38.300	935.530		
					7,599.907	\$35,830.80	\$291,076.44

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	575.727		
				64.890	87.812		
					663.539	\$5,698.12	\$43,057.05
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	19,427.660		
				19.150	1,701.830		
					21,129.490	\$32,590.04	\$404,629.73
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	41.420 45.432 86.852	\$10,874.60	\$20,788.89
Category Amount:						\$115,931.90	\$5,746,446.31
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	109.500 6.500 116.000	\$18,475.86	\$329,723.04
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	35.750 2.000 37.750	\$5,025.42	\$94,854.80
Category Amount:						\$23,501.28	\$424,577.84
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	11.250 .000 11.250	\$0.00	\$35,458.65
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	52.000 1.000 53.000	\$1,000.00	\$53,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0836	611-8050	ADJUST MANHOLE TO GRADE	EA	15.000 722.010	15.000 1.000 16.000	\$722.01	\$11,552.16
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	13.000 .000 13.000	\$0.00	\$31,387.59

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: 01101859

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0051

Pay Period: 06/26/2024
to 07/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$1,722.01	\$344,644.06
Project Total Amount:						\$141,155.19	\$14,227,175.16