

Rpt-ID: RCPEsprj

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024
to 08/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1691 Days

Percent Time: 89.85

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$3,596,756.20

Percent Complete 80.45%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$3,596,756.17	80.45%	\$569,267.82

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024
to 08/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,796,442.98	\$14,227,175.16	\$569,267.82
Total Earnings	\$14,796,442.98	\$14,227,175.16	\$569,267.82
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$14,796,442.98	\$14,227,175.16	\$569,267.82
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,796,442.98	\$14,227,175.16	
Total Payable:			\$569,267.82

Rpt-ID: RCPESPRJ

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024

to 08/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	75.000		
				100.000	42.500		
					117.500	\$4,250.00	\$11,750.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	56,529.020		
				28.600	469.410		
					56,998.430	\$13,425.13	\$1,630,155.10
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	15,539.590		
				73.200	483.460		
					16,023.050	\$35,389.27	\$1,172,887.26
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
					193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	18,592.370		
		TL & H LIME		64.510	5,721.100		
					24,313.470	\$369,068.16	\$1,568,461.95
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	4,847.960		
		L & H LIME		69.770	656.630		
					5,504.590	\$45,813.08	\$384,055.24
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
					130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
					803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0056	413-0750	TACK COAT	GL	18,299.000	14,643.000		
				2.820	2,729.000		
					17,372.000	\$7,695.78	\$48,989.04

Rpt-ID: RCPESPRJ

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024

to 08/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000	451.447		
				52.130	257.811		
					709.258	\$13,439.69	\$36,973.62
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.630		
				106.380	.000		
					40.630	\$.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	7,599.907		
				38.300	136.870		
					7,736.777	\$5,242.12	\$296,318.56
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	663.539		
				64.890	99.620		
					763.159	\$6,464.34	\$49,521.39
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	21,129.490		
				19.150	215.000		
					21,344.490	\$4,117.25	\$408,746.98
0111	441-4020	CONC VALLEY GUTTER, 6 IN	SY	872.000	433.408		
				68.090	70.889		
					504.297	\$4,826.83	\$34,337.58
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60

Rpt-ID: RCPESPRJ

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024
to 08/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0131	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000	12,013.000		
				5.000	5,056.000		
					17,069.000	\$25,280.00	\$85,345.00
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$0.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	86.852		
				239.360	11.267		
					98.119	\$2,696.87	\$23,485.76
Category Amount:						\$537,708.52	\$6,446,057.76
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	116.000		
				2842.440	1.000		
					117.000	\$2,842.44	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000	37.750		
				2512.710	.500		
					38.250	\$1,256.36	\$96,111.16
Category Amount:						\$4,098.80	\$428,676.64

Rpt-ID: RCPESPRJ

Georgia

Date: 09/23/2024

User: 01101859

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0052

Pay Period: 07/26/2024
to 08/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	11.250		
				3151.880	.000		
					11.250	\$.00	\$35,458.65
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	53.000		
				1000.000	1.000		
					54.000	\$1,000.00	\$54,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$.00	\$76,213.26
		IV					
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$1,000.00	\$334,091.90
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	120,128.940		
				1.000	26,460.500		
					146,589.440	\$26,460.50	\$146,589.44
		(IN#9)					
Category Amount:						\$26,460.50	\$146,589.44
Project Total Amount:						\$569,267.82	\$14,796,442.98