

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1722 Days

Percent Time: 91.50

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$3,269,383.75

Percent Complete 82.23%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$3,269,383.72	82.23%	\$327,372.45

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,123,815.43	\$14,796,442.98	\$327,372.45
Total Earnings	\$15,123,815.43	\$14,796,442.98	\$327,372.45
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,123,815.43	\$14,796,442.98	\$327,372.45
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,123,815.43	\$14,796,442.98	

Total Payable: **\$327,372.45**

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024

to 09/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	56,998.430		
				28.600	389.710		
					57,388.140	\$11,145.71	\$1,641,300.80
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	16,023.050		
				73.200	818.820		
					16,841.870	\$59,937.62	\$1,232,824.88
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
					193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	24,313.470		
		TL & H LIME		64.510	.000		
					24,313.470	\$0.00	\$1,568,461.95
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	5,504.590		
		L & H LIME		69.770	1,318.830		
					6,823.420	\$92,014.77	\$476,070.01
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
					130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
					803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0056	413-0750	TACK COAT	GL	18,299.000	17,372.000		
				2.820	1,891.000		
					19,263.000	\$5,332.62	\$54,321.66
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000	709.258		
				52.130	329.925		
					1,039.183	\$17,198.99	\$54,172.61

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000	.000		
				64.890	724.841		
					724.841	\$47,034.93	\$47,034.93
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.630		
				106.380	.000		
					40.630	\$.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	7,736.777		
				38.300	478.561		
					8,215.338	\$18,328.89	\$314,647.45
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	763.159		
				64.890	72.286		
					835.445	\$4,690.64	\$54,212.03
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	21,344.490		
				19.150	77.000		
					21,421.490	\$1,474.55	\$410,221.53
0111	441-4020	CONC VALLEY GUTTER, 6 IN	SY	872.000	504.297		
				68.090	67.368		
					571.665	\$4,587.09	\$38,924.67
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60

Rpt-ID: RCPEsprj

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0131	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		33,823.000	17,069.000		
				5.000	4,063.000		
					21,132.000	\$20,315.00	\$105,660.00
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0181	641-1200	GUARDRAIL, TP W	LF	3,206.500	2,112.050		
				20.210	1,010.700		
					3,122.750	\$20,426.25	\$63,110.78
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	98.120		
				239.360	.000		
					98.120	\$.00	\$23,486.00
0191	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	6.000	2.000		
				1170.210	5.000		
					7.000	\$5,851.05	\$8,191.47

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0196	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	5.000	3.000		
				2797.870	2.000		
					5.000	\$5,595.74	\$13,989.35
Category Amount:						\$313,933.85	\$6,801,660.40
Category Number:		0020 DRAINAGE ITEMS					
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	117.000		
				2842.440	.000		
					117.000	\$0.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000	38.250		
				2512.710	.000		
					38.250	\$0.00	\$96,111.16
Category Amount:						\$0.00	\$428,676.64
Category Number:		0010 ROADWAY					
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	11.250		
				3151.880	.000		
					11.250	\$0.00	\$35,458.65
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	54.000		
				1000.000	1.000		
					55.000	\$1,000.00	\$55,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$0.00	\$76,213.26
		IV					
0701	670-1060	WATER MAIN, 6 IN	LF	4,508.000	4,412.320		
				18.660	113.000		
					4,525.320	\$2,108.58	\$84,442.47
		, PVC					
0746	670-2060	GATE VALVE, 6 IN	EA	23.000	21.000		
				1353.910	1.000		
					22.000	\$1,353.91	\$29,786.02

Rpt-ID: RCPESPRJ

Georgia

Date: 10/11/2024

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0053

Pay Period: 08/26/2024
to 09/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$4,462.49	\$449,320.39
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	146,589.440		
				1.000	8,976.110		
					155,565.550	\$8,976.11	\$155,565.55
		(IN#9)					
Category Amount:						\$8,976.11	\$155,565.55
Project Total Amount:						\$327,372.45	\$15,123,815.43