

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1752 Days

Percent Time: 93.09

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$3,061,178.02

Percent Complete 83.36%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$3,061,177.99	83.36%	\$208,205.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,332,021.16	\$15,123,815.43	\$208,205.73
Total Earnings	\$15,332,021.16	\$15,123,815.43	\$208,205.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,332,021.16	\$15,123,815.43	\$208,205.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,332,021.16	\$15,123,815.43	

Total Payable: **\$208,205.73**

Rpt-ID: RCPEsprj

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	117.500		
				100.000	31.500		
					149.000	\$3,150.00	\$14,900.00
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	16,841.870		
				73.200	1,281.070		
					18,122.940	\$93,774.32	\$1,326,599.21
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
					193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	24,313.470		
		TL & H LIME		64.510	.000		
					24,313.470	\$0.00	\$1,568,461.95
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	6,823.420		
		L & H LIME		69.770	.000		
					6,823.420	\$0.00	\$476,070.01
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
					130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
					803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0056	413-0750	TACK COAT	GL	18,299.000	19,263.000		
				2.820	1,080.000		
					20,343.000	\$3,045.60	\$57,367.26
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000	1,039.183		
				52.130	84.000		
					1,123.183	\$4,378.92	\$58,551.53

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000 64.890	724.841 982.224 1,707.065	\$63,736.52	\$110,771.45
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	8,215.338 413.740 8,629.078	\$15,846.24	\$330,493.69
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	835.445 63.028 898.473	\$4,089.89	\$58,301.91
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	5.000 .000 5.000	\$0.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000 25.530	.000 114.500 114.500	\$2,923.19	\$2,923.19
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	21,421.490 208.100 21,629.590	\$3,985.12	\$414,206.65
0111	441-4020	CONC VALLEY GUTTER, 6 IN	SY	872.000 68.090	571.665 69.667 641.332	\$4,743.63	\$43,668.30

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	98.120		
				239.360	.000		
					98.120	\$.00	\$23,486.00
Category Amount:						\$199,673.43	\$5,180,831.43
Category Number: 0020		DRAINAGE ITEMS					
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000	8,943.940		
				39.160	8.000		
					8,951.940	\$313.28	\$350,557.97
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	117.000		
				2842.440	.000		
					117.000	\$.00	\$332,565.48

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	38.250 .000 38.250	\$0.00	\$96,111.16
Category Amount:						\$313.28	\$779,234.61
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	11.250 .000 11.250	\$0.00	\$35,458.65
0406	163-0232	TEMPORARY GRASSING	AC	26.000 384.460	19.501 2.860 22.361	\$1,099.56	\$8,596.91
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	55.000 1.000 56.000	\$1,000.00	\$56,000.00
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000 410.740	4.556 .572 5.128	\$234.94	\$2,106.27
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0701	670-1060	WATER MAIN, 6 IN , PVC	LF	4,508.000 18.660	4,525.320 8.500 4,533.820	\$158.61	\$84,601.08
0806	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	25.000 761.020	8.000 1.000 9.000	\$761.02	\$6,849.18

Rpt-ID: RCPESPRJ

Georgia

Date: 11/20/2024

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0054

Pay Period: 09/26/2024
to 10/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$3,254.13	\$438,245.34
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	155,565.550		
				1.000	4,964.890		
					160,530.440	\$4,964.89	\$160,530.44
		(IN#9)					
Category Amount:						\$4,964.89	\$160,530.44
Project Total Amount:						\$208,205.73	\$15,332,021.16