

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1783 Days

Percent Time: 94.74

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$2,792,389.55

Percent Complete 84.82%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$2,792,389.52	84.82%	\$268,788.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$15,600,809.63	\$15,332,021.16	\$268,788.47
Total Earnings	\$15,600,809.63	\$15,332,021.16	\$268,788.47
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$15,600,809.63	\$15,332,021.16	\$268,788.47
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$15,600,809.63	\$15,332,021.16	

Total Payable: **\$268,788.47**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	149.000		
				100.000	21.500		
					170.500	\$2,150.00	\$17,050.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	57,388.140		
				28.600	483.630		
					57,871.770	\$13,831.82	\$1,655,132.62
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	18,122.940		
				73.200	1,642.920		
					19,765.860	\$120,261.74	\$1,446,860.95
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
					193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	24,313.470		
		TL & H LIME		64.510	.000		
					24,313.470	\$0.00	\$1,568,461.95
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	6,823.420		
		L & H LIME		69.770	109.500		
					6,932.920	\$7,639.82	\$483,709.83
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
					130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
					803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0056	413-0750	TACK COAT	GL	18,299.000	20,343.000		
				2.820	2,189.000		
					22,532.000	\$6,172.98	\$63,540.24

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000 64.890	1,707.065 174.040 1,881.105	\$11,293.46	\$122,064.90
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	8,629.078 213.030 8,842.108	\$8,159.05	\$338,652.74
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	898.473 37.320 935.793	\$2,421.69	\$60,723.61
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	5.000 .000 5.000	\$0.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000 25.530	114.500 17.000 131.500	\$434.01	\$3,357.20
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	21,629.590 826.000 22,455.590	\$15,817.90	\$430,024.55
0111	441-4020	CONC VALLEY GUTTER, 6 IN	SY	872.000 68.090	641.332 35.800 677.132	\$2,437.62	\$46,105.92

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	98.119		
				239.360	8.000		
					106.119	\$1,914.88	\$25,400.64
Category Amount:						\$192,534.97	\$6,956,115.43
Category Number: 0020 DRAINAGE ITEMS							
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000	8,951.940		
				39.160	16.000		
					8,967.940	\$626.56	\$351,184.53
Category Amount:						\$626.56	\$351,184.53

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0231	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,315.000 33.410	1,061.500 48.000 1,109.500	\$1,603.68	\$37,068.40
Category Amount:						\$1,603.68	\$37,068.40
Category Number: 0020 DRAINAGE ITEMS							
0241	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	10.000 848.330	5.000 1.000 6.000	\$848.33	\$5,089.98
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	117.000 .000 117.000	\$0.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	38.250 5.500 43.750	\$13,819.91	\$109,931.06
Category Amount:						\$14,668.24	\$447,586.52
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	11.250 .000 11.250	\$0.00	\$35,458.65
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	56.000 1.000 57.000	\$1,000.00	\$57,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	13.000 .000 13.000	\$0.00	\$31,387.59

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0055

Pay Period: 10/26/2024
to 11/25/2024

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			Unit Price		
Category Number: 0010 ROADWAY							
0916	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		10,629.000	.000		
		R-MODIFIED BITUM MATL & H LIME		75.550	740.020		
					740.020	\$55,908.51	\$55,908.51
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$56,908.51	\$393,000.41
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$	.000	160,530.440		
				1.000	2,446.510		
					162,976.950	\$2,446.51	\$162,976.95
		(IN#9)					
Category Amount:						\$2,446.51	\$162,976.95
Project Total Amount:						\$268,788.47	\$15,600,809.63