

Rpt-ID: RCPEsprj

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1844 Days

Percent Time: 97.98

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$2,067,654.92

Percent Complete 88.76%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$2,067,654.89	88.76%	\$233,001.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,325,544.26	\$16,092,542.53	\$233,001.73
Total Earnings	\$16,325,544.26	\$16,092,542.53	\$233,001.73
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,325,544.26	\$16,092,542.53	\$233,001.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,325,544.26	\$16,092,542.53	

Total Payable: **\$233,001.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	58,086.720		
				28.600	402.430		
					58,489.150	\$11,509.50	\$1,672,789.69
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	19,847.350		
				73.200	.000		
					19,847.350	\$.00	\$1,452,826.02
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000	669.920		
				66.180	.000		
					669.920	\$.00	\$44,335.31
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	193.300		
				65.430	.000		
					193.300	\$.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000	24,313.470		
				64.510	.000		
					24,313.470	\$.00	\$1,568,461.95
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000	7,008.510		
				69.770	128.900		
					7,137.410	\$8,993.35	\$497,977.10
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	130.490		
				69.020	.000		
					130.490	\$.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	803.410		
				55.816	.000		
					803.410	\$.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0056	413-0750	TACK COAT	GL	18,299.000	25,112.000		
				2.820	1,122.000		
					26,234.000	\$3,164.04	\$73,979.88

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000 64.890	1,881.110 .000 1,881.110	\$0.00	\$122,065.23
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	8,892.548 75.930 8,968.478	\$2,908.12	\$343,492.71
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	967.768 37.940 1,005.708	\$2,461.93	\$65,260.39
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	5.000 .000 5.000	\$0.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000 25.530	131.500 20.000 151.500	\$510.60	\$3,867.80
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	22,510.990 63.250 22,574.240	\$1,211.24	\$432,296.70
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	123.720		
				239.360	.000		
					123.720	\$.00	\$29,613.62
Category Amount:						\$30,758.78	\$7,001,996.68
Category Number: 0020		DRAINAGE ITEMS					
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000	8,983.940		
				39.160	8.000		
					8,991.940	\$313.28	\$352,124.37
0211	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,382.000	2,786.513		
				50.120	8.000		
					2,794.513	\$400.96	\$140,060.99
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	117.000		
				2842.440	.000		
					117.000	\$.00	\$332,565.48

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	44.250 1.000 45.250	\$2,512.71	\$113,700.13
Category Amount:						\$3,226.95	\$938,450.97
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	12.250 .500 12.750	\$1,575.94	\$40,186.47
0346	654-1001	RAISED PVMT MARKERS TP 1	EA	1,197.000 3.990	.000 398.000 398.000	\$1,588.02	\$1,588.02
0351	654-1003	RAISED PVMT MARKERS TP 3	EA	1,289.000 3.990	387.000 237.000 624.000	\$945.63	\$2,489.76
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	58.000 1.000 59.000	\$1,000.00	\$59,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0461	636-1045	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		300.000 49.010	.000 240.000 240.000	\$11,762.40	\$11,762.40
0486	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	2,885.000 6.590	1,358.000 819.000 2,177.000	\$5,397.21	\$14,346.43

Rpt-ID: RCPESPRJ

Georgia

Date: 02/11/2025

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0057

Pay Period: 12/26/2024
to 01/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0491	682-9950	DIRECTIONAL BORE -	LF	1,820.000	55.000		
				13.620	675.000		
					730.000	\$9,193.50	\$9,942.60
		3 IN					
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$0.00	\$31,387.59
0916	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		10,629.000	5,666.160		
		R-MODIFIED BITUM MATL & H LIME		75.550	2,124.910		
					7,791.070	\$160,536.95	\$588,615.34
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$0.00	\$137,032.40
Category Amount:						\$191,999.65	\$972,564.27
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	181,947.420		
				1.000	7,016.350		
					188,963.770	\$7,016.35	\$188,963.77
		(IN#9)					
Category Amount:						\$7,016.35	\$188,963.77
Project Total Amount:						\$233,001.73	\$16,325,544.26