

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1875 Days

Percent Time: 99.63

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$1,873,346.08

Percent Complete 89.82%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$1,873,346.05	89.82%	\$194,308.84

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number: 222150- US 221/US 1/SR 4 - WIDENING & RECONSTRUCTION

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,519,853.10	\$16,325,544.26	\$194,308.84
Total Earnings	\$16,519,853.10	\$16,325,544.26	\$194,308.84
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,519,853.10	\$16,325,544.26	\$194,308.84
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,519,853.10	\$16,325,544.26	

Total Payable: **\$194,308.84**

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000	219.500		
				100.000	34.000		
					253.500	\$3,400.00	\$25,350.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000	58,489.150		
				28.600	353.670		
					58,842.820	\$10,114.96	\$1,682,904.65
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	19,847.350		
				73.200	181.870		
					20,029.220	\$13,312.88	\$1,466,138.90
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000	669.920		
				66.180	1,264.490		
					1,934.410	\$83,683.95	\$128,019.25
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000	193.300		
				65.430	.000		
					193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000	24,313.470		
				64.510	244.890		
					24,558.360	\$15,797.85	\$1,584,259.80
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000	7,137.410		
				69.770	142.570		
					7,279.980	\$9,947.11	\$507,924.20
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	130.490		
				69.020	.000		
					130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	803.410		
				55.816	.000		
					803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					

Rpt-ID: RCPEsprj

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0056	413-0750	TACK COAT	GL	18,299.000	26,234.000		
				2.820	1,031.000		
					27,265.000	\$2,907.42	\$76,887.30
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000	1,881.110		
				64.890	.000		
					1,881.110	\$.00	\$122,065.23
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.630		
				106.380	.000		
					40.630	\$.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	8,968.480		
				38.300	.000		
					8,968.480	\$.00	\$343,492.78
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	1,005.710		
				64.890	.000		
					1,005.710	\$.00	\$65,260.52
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000	151.500		
				25.530	.000		
					151.500	\$.00	\$3,867.80
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	22,574.240		
				19.150	.000		
					22,574.240	\$.00	\$432,296.70

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	123.719 3.000 126.719	\$718.08	\$30,331.46
Category Amount:						\$139,882.25	\$7,163,828.87
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	117.000 .000 117.000	\$0.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	45.250 .000 45.250	\$0.00	\$113,700.13
Category Amount:						\$0.00	\$446,265.61

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	12.750 .000 12.750	\$0.00	\$40,186.47
0311	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,053.000 18.090	84.938 468.875 553.813	\$8,481.95	\$10,018.48
0316	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		776.000 20.210	16.500 613.750 630.250	\$12,403.89	\$12,737.35
0321	636-2070	GALV STEEL POSTS, TP 7	LF	1,184.000 7.450	.000 1,669.000 1,669.000	\$12,434.05	\$12,434.05
0326	636-2080	GALV STEEL POSTS, TP 8	LF	2,123.000 10.110	97.000 370.150 467.150	\$3,742.22	\$4,722.89
0331	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	182.000 101.060	.000 54.000 54.000	\$5,457.24	\$5,457.24
0346	654-1001	RAISED PVMT MARKERS TP 1	EA	1,197.000 3.990	398.000 455.000 853.000	\$1,815.45	\$3,403.47
0351	654-1003	RAISED PVMT MARKERS TP 3	EA	1,289.000 3.990	624.000 756.000 1,380.000	\$3,016.44	\$5,506.20
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26

Rpt-ID: RCPESPRJ

Georgia

Date: 03/11/2025

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0058

Pay Period: 01/26/2025
to 02/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0646	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		159.000	.000		
				22.340	70.750		
					70.750	\$1,580.56	\$1,580.56
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$48,931.80	\$340,679.96
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	188,963.770		
				1.000	5,494.790		
					194,458.560	\$5,494.79	\$194,458.56
		(IN#9)					
Category Amount:						\$5,494.79	\$194,458.56
Project Total Amount:						\$194,308.84	\$16,519,853.10