

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 1 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1934 Days

Percent Time: 102.76

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$1,503,808.41

Percent Complete 92.16%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$1,503,808.38	91.82%	\$369,537.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 2 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,951,322.77	\$16,519,853.10	\$431,469.67
Total Earnings	\$16,951,322.77	\$16,519,853.10	\$431,469.67
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,951,322.77	\$16,519,853.10	\$431,469.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$61,932.00)	\$0.00	(\$61,932.00)
Total:	\$16,889,390.77	\$16,519,853.10	

Total Payable: **\$369,537.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 3 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0001	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	1.000 124700.000	.650 .350 1.000	\$43,645.00	\$124,700.00
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000 100.000	253.500 43.500 297.000	\$4,350.00	\$29,700.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	58,842.820 481.940 59,324.760	\$13,783.48	\$1,696,688.14
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	20,029.220 37.830 20,067.050	\$2,769.16	\$1,468,908.06
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000 66.180	1,934.410 1,901.490 3,835.900	\$125,840.61	\$253,859.86
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCL AC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	24,558.360 .000 24,558.360	\$0.00	\$1,584,259.80
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	7,279.980 292.370 7,572.350	\$20,398.65	\$528,322.86
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCL AC 19mm sp		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 4 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
		80% lot pay reduction RECYCL AC 19MM SP			803.410	\$.00	\$44,843.13
0056	413-0750	TACK COAT	GL	18,299.000	27,265.000		
				2.820	1,265.000		
					28,530.000	\$3,567.30	\$80,454.60
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000	1,123.183		
				52.130	104.222		
					1,227.405	\$5,433.09	\$63,984.62
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000	1,881.105		
				64.890	169.040		
					2,050.145	\$10,969.01	\$133,033.91
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.625		
				106.380	20.444		
					61.069	\$2,174.83	\$6,496.52
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	8,968.478		
				38.300	60.700		
					9,029.178	\$2,324.81	\$345,817.52
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	1,005.708		
				64.890	7.500		
					1,013.208	\$486.68	\$65,747.07
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	1.000		
					6.000	\$2,659.57	\$15,957.42
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 5 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0101	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	433.000	262.322		
				69.150	120.919		
					383.241	\$8,361.55	\$26,501.12
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000	151.500		
				25.530	56.250		
					207.750	\$1,436.06	\$5,303.86
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	22,574.240		
				19.150	58.500		
					22,632.740	\$1,120.28	\$433,416.97
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0135	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		2.000	.000		
				1329.790	1.700		
					1.700	\$2,260.64	\$2,260.64
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 6 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	126.720		
				239.360	.000		
					126.720	\$.00	\$30,331.70
Category Amount:						\$251,580.72	\$7,573,154.88
Category Number:		0020 DRAINAGE ITEMS					
0241	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	10.000	6.000		
				848.330	3.000		
					9.000	\$2,544.99	\$7,634.97
Category Amount:						\$2,544.99	\$7,634.97
Category Number:		0010 ROADWAY					
0266	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	45.000	37.000		
				323.360	.000		
					37.000	\$.00	\$11,964.32
Category Amount:						\$0.00	\$11,964.32
Category Number:		0020 DRAINAGE ITEMS					
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	117.000		
				2842.440	.000		
					117.000	\$.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000	45.250		
				2512.710	.500		
					45.750	\$1,256.36	\$114,956.48
Category Amount:						\$1,256.36	\$447,521.96
Category Number:		0010 ROADWAY					
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	12.750		
				3151.880	1.000		
					13.750	\$3,151.88	\$43,338.35
Category Amount:						\$3,151.88	\$43,338.35

Rpt-ID: RCPESPRJ

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 7 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0306	603-7000	PLASTIC FILTER FABRIC	SY	2,818.000 4.110	5,090.335 16.000 5,106.335	\$65.76	\$20,987.04
Category Amount:						\$65.76	\$20,987.04
Category Number: 0010 ROADWAY							
0311	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,053.000 18.090	553.813 511.940 1,065.753	\$9,260.99	\$19,279.47
0316	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		776.000 20.210	630.250 27.500 657.750	\$555.78	\$13,293.13
0321	636-2070	GALV STEEL POSTS, TP 7	LF	1,184.000 7.450	1,669.000 508.550 2,177.550	\$3,788.70	\$16,222.75
0326	636-2080	GALV STEEL POSTS, TP 8	LF	2,123.000 10.110	467.150 328.000 795.150	\$3,316.08	\$8,038.97
0331	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		182.000 101.060	54.000 83.000 137.000	\$8,387.98	\$13,845.22
0336	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		6.000 159.570	.000 3.000 3.000	\$478.71	\$478.71
0361	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		44,696.000 0.590	.000 2,034.000 2,034.000	\$1,200.06	\$1,200.06

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 8 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0366	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		3,458.000	.000		
				7.450	738.750		
					738.750	\$5,503.69	\$5,503.69
0371	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, W LF		27,343.000	.000		
				2.130	6,204.850		
					6,204.850	\$13,216.33	\$13,216.33
0381	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	235.000	.000		
				4.790	902.160		
					902.160	\$4,321.35	\$4,321.35
0386	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	582.000	.000		
				4.790	211.300		
					211.300	\$1,012.13	\$1,012.13
Category Amount:						\$51,041.80	\$96,411.81
Category Number:		0030 SIGNING AND MARKING ITEMS					
0391	150-1000	TRAFFIC CONTROL -	LS	1.000	.978		
				757812.020	.022		
					1.000	\$16,671.86	\$757,812.02
		222150-					
Category Amount:						\$16,671.86	\$757,812.02
Category Number:		0010 ROADWAY					
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$0.00	\$76,213.26
		IV					
0451	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				79731.280	.150		
					.950	\$11,959.69	\$75,744.72
		1					
0466	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.800		
				78546.810	.200		
					1.000	\$15,709.36	\$78,546.81
		2					

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 9 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0471	647-2120	PULL BOX, PB-2	EA	39.000	20.000		
				351.700	35.000		
					55.000	\$12,309.50	\$19,343.50
0476	647-2130	PULL BOX, PB-3	EA	3.000	8.000		
				477.020	7.000		
					15.000	\$3,339.14	\$7,155.30
0481	647-6057	PEDESTAL POLE	EA	12.000	3.000		
				1994.640	10.000		
					13.000	\$19,946.40	\$25,930.32
0486	682-6233	CONDUIT, NONMETL, TP 3, 2 IN	LF	2,885.000	2,177.000		
				6.590	1,130.000		
					3,307.000	\$7,446.70	\$21,793.13
0496	682-9950	DIRECTIONAL BORE -	LF	105.000	.000		
				20.730	95.000		
					95.000	\$1,969.35	\$1,969.35
		5 IN					
0501	647-1000	TRAFFIC SIGNAL INSTALLATION NO -	LS	1.000	.750		
				65000.000	.210		
					.960	\$13,650.00	\$62,400.00
		3					
0596	207-0203	FOUND BKFILL MATL, TP II	CY	12.000	125.474		
				200.000	8.700		
					134.174	\$1,740.00	\$26,834.80
0601	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	2,818.000	5,095.527		
				60.440	16.000		
					5,111.527	\$967.04	\$308,940.69
0646	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		159.000	70.750		
				22.340	47.250		
					118.000	\$1,055.57	\$2,636.12

Rpt-ID: RCPEsprj

Georgia

Date: 04/30/2025

User: 01101859

Department of Transportation

Page 10 of 10

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0059

Pay Period: 02/26/2025
to 04/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0661	687-1000	TRAFFIC SIGNAL TIMING -	LS	1.000	.600		
				18725.530	.400		
					1.000	\$7,490.21	\$18,725.53
		222150-					
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$97,582.96	\$894,653.52
Category Number: 0050 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	194,458.560		
				1.000	7,573.340		
					202,031.900	\$7,573.34	\$202,031.90
		(IN#9)					
Category Amount:						\$7,573.34	\$202,031.90
Project Total Amount:						\$431,469.67	\$16,951,322.77