

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 1964 Days

Percent Time: 104.36

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,389,455.68

Original Contract Amount \$16,975,660.99

Funds Available \$1,394,555.93

Percent Complete 92.95%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,389,455.65	\$16,975,660.96	\$1,394,555.90	92.42%	\$105,508.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,092,561.75	\$16,951,322.77	\$141,238.98
Total Earnings	\$17,092,561.75	\$16,951,322.77	\$141,238.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,092,561.75	\$16,951,322.77	\$141,238.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$97,662.00)	(\$61,932.00)	(\$35,730.00)
Total:	\$16,994,899.75	\$16,889,390.77	

Total Payable: **\$105,508.98**

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		100.000 100.000	297.000 22.500 319.500	\$2,250.00	\$31,950.00
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	59,324.760 245.340 59,570.100	\$7,016.72	\$1,703,704.86
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	20,067.050 41.390 20,108.440	\$3,029.75	\$1,471,937.81
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000 66.180	3,835.900 527.860 4,363.760	\$34,933.77	\$288,793.64
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	24,558.360 18.340 24,576.700	\$1,183.11	\$1,585,442.92
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	7,572.350 17.360 7,589.710	\$1,211.21	\$529,534.07
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0056	413-0750	TACK COAT	GL	18,299.000	28,530.000		
				2.820	495.000		
					29,025.000	\$1,395.90	\$81,850.50
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000	1,227.405		
				52.130	91.100		
					1,318.505	\$4,749.04	\$68,733.67
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000	2,050.150		
				64.890	.000		
					2,050.150	\$.00	\$133,034.23
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	61.070		
				106.380	.000		
					61.070	\$.00	\$6,496.63
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	9,029.178		
				38.300	36.700		
					9,065.878	\$1,405.61	\$347,223.13
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	1,013.208		
				64.890	13.330		
					1,026.538	\$864.98	\$66,612.05
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	6.000		
				2659.570	.000		
					6.000	\$.00	\$15,957.42
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000	207.750		
				25.530	.000		
					207.750	\$.00	\$5,303.86

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025

to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	22,632.740 90.000 22,722.740	\$1,723.50	\$435,140.47
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	126.719 1.000 127.719	\$239.36	\$30,570.82
Category Amount:						\$60,002.95	\$7,479,696.29
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	117.000 .000 117.000	\$0.00	\$332,565.48

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE ITEMS							
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	45.750 .000 45.750	\$0.00	\$114,956.48
Category Amount:						\$0.00	\$447,521.96
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	13.750 .000 13.750	\$0.00	\$43,338.35
Category Amount:						\$0.00	\$43,338.35
Category Number: 0020 DRAINAGE ITEMS							
0306	603-7000	PLASTIC FILTER FABRIC	SY	2,818.000 4.110	5,106.335 12.000 5,118.335	\$49.32	\$21,036.36
Category Amount:						\$49.32	\$21,036.36
Category Number: 0010 ROADWAY							
0311	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,053.000 18.090	1,065.753 33.186 1,098.939	\$600.33	\$19,879.81
0321	636-2070	GALV STEEL POSTS, TP 7	LF	1,184.000 7.450	2,177.550 33.500 2,211.050	\$249.58	\$16,472.32
0326	636-2080	GALV STEEL POSTS, TP 8	LF	2,123.000 10.110	795.150 14.500 809.650	\$146.60	\$8,185.56
0331	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	182.000 101.060	137.000 32.000 169.000	\$3,233.92	\$17,079.14

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number: 0010 ROADWAY								
0336	653-0130	THERMOPLASTIC PVMT MARKING, ARROW, TP 1 EA		6.000		3.000		
				159.570		3.000		
						6.000	\$478.71	\$957.42
0341	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1 EA		10.000		.000		
				159.570		4.000		
						4.000	\$638.28	\$638.28
0346	654-1001	RAISED PVMT MARKERS TP 1	EA	1,197.000		853.000		
				3.990		244.000		
						1,097.000	\$973.56	\$4,377.03
0351	654-1003	RAISED PVMT MARKERS TP 3	EA	1,289.000		1,380.000		
				3.990		203.000		
						1,583.000	\$809.97	\$6,316.17
0356	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH LF		41,071.000		.000		
				0.590		42,114.000		
						42,114.000	\$24,847.26	\$24,847.26
0361	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YE LF		44,696.000		2,034.000		
				0.590		33,363.000		
						35,397.000	\$19,684.17	\$20,884.23
0366	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		3,458.000		738.750		
				7.450		366.300		
						1,105.050	\$2,728.94	\$8,232.62
0371	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WH LF		27,343.000		6,204.850		
				2.130		3,098.000		
						9,302.850	\$6,598.74	\$19,815.07
0376	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WH LF		34,579.000		.000		
				0.280		32,004.000		
						32,004.000	\$8,961.12	\$8,961.12

Rpt-ID: RCPEsprj

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0381	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	235.000	902.160		
				4.790	70.000		
					972.160	\$335.30	\$4,656.65
0386	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	582.000	211.300		
				4.790	214.000		
					425.300	\$1,025.06	\$2,037.19
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	59.000		
				1000.000	1.000		
					60.000	\$1,000.00	\$60,000.00
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000	5.378		
				410.740	3.432		
					8.810	\$1,409.66	\$3,618.62
Category Amount:						\$73,721.20	\$226,958.49
Category Number:		0040 EROSION ITEMS					
0436	700-6910	PERMANENT GRASSING	AC	52.000	14.548		
				1190.800	4.963		
					19.511	\$5,909.94	\$23,233.70
Category Amount:						\$5,909.94	\$23,233.70
Category Number:		0010 ROADWAY					
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$.00	\$76,213.26
		IV					
0481	647-6057	PEDESTAL POLE	EA	12.000	13.000		
				1994.640	1.000		
					14.000	\$1,994.64	\$27,924.96
0531	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		13,880.000	2,058.700		
				5.090	243.750		
					2,302.450	\$1,240.69	\$11,719.47

Rpt-ID: RCPESPRJ

Georgia

Date: 06/06/2025

User: 01150085

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0060

Pay Period: 04/26/2025
to 05/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0601	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	2,818.000	5,111.527		
				60.440	12.000		
					5,123.527	\$725.28	\$309,665.97
0651	653-0110	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	3.000	.000		
				95.740	3.000		
					3.000	\$287.22	\$287.22
0681	611-8120	ADJUST WATER METER BOX TO GRADE	EA	6.000	1.000		
				262.810	4.000		
					5.000	\$1,051.24	\$1,314.05
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0917	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		R-MODIFIED BITUM MATL & H LIME		-3743.503	1.000		
					1.000	\$-3,743.50	(\$3,743.50)
		price reduction for 991 tons @ 71.7725 per ton for blemishes					
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$1,555.57	\$591,801.42
Project Total Amount:						\$141,238.98	\$17,092,561.75