

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1882 Days

Elapsed Calender Days: 2117 Days

Percent Time: 112.49

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,389,455.68

Original Contract Amount \$16,975,660.99

Funds Available \$1,330,526.23

Percent Complete 93.30%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,389,455.65	\$16,975,660.96	\$1,330,526.20	92.76%	\$64,029.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,156,591.45	\$17,092,561.75	\$64,029.70
Total Earnings	\$17,156,591.45	\$17,092,561.75	\$64,029.70
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,156,591.45	\$17,092,561.75	\$64,029.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$182,223.00	\$0.00	\$182,223.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$279,885.00)	(\$97,662.00)	(\$182,223.00)
Total:	\$17,058,929.45	\$16,994,899.75	

Total Payable: **\$64,029.70**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	59,570.100 17.920 59,588.020	\$512.51	\$1,704,217.37
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	20,108.440 .000 20,108.440	\$0.00	\$1,471,937.81
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000 66.180	4,363.760 .000 4,363.760	\$0.00	\$288,793.64
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	24,576.700 .000 24,576.700	\$0.00	\$1,585,442.92
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	7,589.710 .000 7,589.710	\$0.00	\$529,534.07
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0066	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	1,407.000 52.130	1,318.505 34.310 1,352.815	\$1,788.58	\$70,522.25

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000 64.890	2,050.150 .000 2,050.150	\$0.00	\$133,034.23
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	61.070 .000 61.070	\$0.00	\$6,496.63
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	9,065.880 .000 9,065.880	\$0.00	\$347,223.20
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	1,026.538 10.133 1,036.671	\$657.53	\$67,269.58
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	6.000 .000 6.000	\$0.00	\$15,957.42
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000 25.530	207.750 .000 207.750	\$0.00	\$5,303.86
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	22,722.740 .000 22,722.740	\$0.00	\$435,140.47
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60

Rpt-ID: RCPESPRJ

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71
0171	634-1200	RIGHT OF WAY MARKERS	EA	169.000 93.870	135.000 23.000 158.000	\$2,159.01	\$14,831.46
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	127.720 .000 127.720	\$0.00	\$30,571.06
Category Amount:						\$5,117.63	\$7,383,686.18
Category Number: 0020 DRAINAGE ITEMS							
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000 39.160	8,991.940 217.000 9,208.940	\$8,497.72	\$360,622.09
0241	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	10.000 848.330	9.000 1.000 10.000	\$848.33	\$8,483.30

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		DRAINAGE ITEMS					
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	117.000		
				2842.440	.000		
					117.000	\$.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000	45.750		
				2512.710	2.500		
					48.250	\$6,281.78	\$121,238.26
Category Amount:						\$15,627.83	\$822,909.13
Category Number: 0010		ROADWAY					
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	13.750		
				3151.880	3.000		
					16.750	\$9,455.64	\$52,793.99
0331	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP 1	EA	182.000	169.000		
				101.060	9.000		
					178.000	\$909.54	\$17,988.68
0341	653-0210	THERMOPLASTIC PVMT MARKING, WORD, TP 1	EA	10.000	4.000		
				159.570	4.000		
					8.000	\$638.28	\$1,276.56
0346	654-1001	RAISED PVMT MARKERS TP 1	EA	1,197.000	1,097.000		
				3.990	44.000		
					1,141.000	\$175.56	\$4,552.59
0351	654-1003	RAISED PVMT MARKERS TP 3	EA	1,289.000	1,583.000		
				3.990	27.000		
					1,610.000	\$107.73	\$6,423.90
0356	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WH-LF		41,071.000	42,114.000		
				0.590	2,918.600		
					45,032.600	\$1,721.97	\$26,569.23

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0361	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		44,696.000 0.590	35,397.000 1,648.000 37,045.000	\$972.32	\$21,856.55
0366	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		3,458.000 7.450	1,105.050 227.400 1,332.450	\$1,694.13	\$9,926.75
0371	653-1804	THERMOPLASTIC SOLID TRAF STRIPE, 8 IN, WF LF		27,343.000 2.130	9,302.850 1,553.000 10,855.850	\$3,307.89	\$23,122.96
0376	653-3501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLF		34,579.000 0.280	32,004.000 427.000 32,431.000	\$119.56	\$9,080.68
0401	163-0240	MULCH	TN	924.000 185.120	179.104 7.460 186.564	\$1,381.00	\$34,536.73
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000 410.740	8.810 6.270 15.080	\$2,575.34	\$6,193.96
Category Amount:						\$23,058.96	\$214,322.58
Category Number: 0040 EROSION ITEMS							
0436	700-6910	PERMANENT GRASSING	AC	52.000 1190.800	19.511 11.386 30.897	\$13,558.45	\$36,792.15
Category Amount:						\$13,558.45	\$36,792.15
Category Number: 0010 ROADWAY							
0441	716-2000	EROSION CONTROL MATS, SLOPES	SY	14,974.000 1.030	31,078.013 2,440.500 33,518.513	\$2,513.72	\$34,524.07

Rpt-ID: RCPEsprj

Georgia

Date: 11/05/2025

User: 01150085

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0061

Pay Period: 05/26/2025
to 10/25/2025

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$.00	\$76,213.26
		IV					
0676	611-8010	ADJUST HYDRANT TO GRADE	EA	7.000	4.500		
				661.850	3.000		
					7.500	\$1,985.55	\$4,963.88
0726	670-1100	WATER MAIN, 10 IN	LF	738.000	507.916		
				40.140	54.000		
					561.916	\$2,167.56	\$22,555.31
		, DUCTILE IRON					
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000	13.000		
				2414.430	.000		
					13.000	\$.00	\$31,387.59
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000	248.000		
				552.550	.000		
					248.000	\$.00	\$137,032.40
Category Amount:						\$6,666.83	\$306,676.51
Project Total Amount:						\$64,029.70	\$17,156,591.45