

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026

to 02/25/2026

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1972 **Days**
Elapsed Calender Days: 2212 **Days**
Percent Time: 112.17

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019
Date Awarded: 09/20/2019
Date Contract Executed: 12/22/2019
Date Notice to Proceed: 01/09/2020
Date Work Began: 02/07/2020
Date Time Stopped: 01/28/2026
Date Accepted: 00/00/0000
Adjusted Completion Date: 06/02/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,425,079.67

Original Contract Amount \$16,975,660.99

Funds Available \$1,187,120.81

Percent Complete 93.56%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,425,079.64	\$16,975,660.96	\$1,187,120.78	93.56%	\$26,202.00

Chief Engineer

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026

to 02/25/2026

 Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,237,958.86	\$17,237,958.86	\$0.00
Total Earnings	\$17,237,958.86	\$17,237,958.86	\$0.00
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$17,237,958.86	\$17,237,958.86	\$0.00
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$285,840.00	\$256,065.00	\$29,775.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$285,840.00)	(\$282,267.00)	(\$3,573.00)
Total:	\$17,237,958.86	\$17,211,756.86	

Total Payable: \$26,202.00

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026

to 02/25/2026

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	20,108.440 .000 20,108.440	\$.00	\$1,471,937.81
0041	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		1,096.000 66.180	4,363.760 .000 4,363.760	\$.00	\$288,793.64
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCLAC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	24,576.700 .000 24,576.700	\$.00	\$1,585,442.92
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	7,589.710 .000 7,589.710	\$.00	\$529,534.07
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCLAC 19mm sp		.000 69.020	130.490 .000 130.490	\$.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% lot pay reduction RECYCLAC 19MM SP		.000 55.816	803.410 .000 803.410	\$.00	\$44,843.13
0071	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,173.000 64.890	2,050.150 .000 2,050.150	\$.00	\$133,034.23
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	61.070 .000 61.070	\$.00	\$6,496.63

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026

to 02/25/2026

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	9,065.880 .000 9,065.880	\$0.00	\$347,223.20
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000 64.890	1,036.670 .000 1,036.670	\$0.00	\$67,269.52
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000 2659.570	6.000 .000 6.000	\$0.00	\$15,957.42
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000 2340.430	1.000 .000 1.000	\$0.00	\$2,340.43
0105	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	180.000 25.530	207.750 .000 207.750	\$0.00	\$5,303.86
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	22,722.740 .000 22,722.740	\$0.00	\$435,140.47
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	692.500 .000 692.500	\$0.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026

to 02/25/2026

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	127.720 .000 127.720	\$0.00	\$30,571.06
Category Amount:						\$0.00	\$5,594,115.04
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	117.000 .000 117.000	\$0.00	\$332,565.48
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	48.250 .000 48.250	\$0.00	\$121,238.26
Category Amount:						\$0.00	\$453,803.74
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	16.750 .000 16.750	\$0.00	\$52,793.99
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	13.000 .000 13.000	\$0.00	\$31,387.59

Rpt-ID: RCPEsprj

Georgia

Date: 02/25/2026

User: 01150085

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0065

Pay Period: 01/26/2026
to 02/25/2026

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$0.00	\$137,032.40
Category Amount:						\$0.00	\$297,427.24
Project Total Amount:						\$0.00	\$17,237,958.86