

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024 to 07/31/2024

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING CATES MEAD RD (CR 54).

District: 2

Area: 03

Time Allowed:

1930 Days

Elapsed Calender Days:

1714 Days

Percent Time:

88.81

Contractor:

C AND H PAVING, INC.

P.O. BOX 1809

THOMSON

GA 30824

Phone: (706)595-5351

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

04/07/2020

Date Notice to Proceed:

11/22/2019

Date Work Began:

04/21/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/04/2025

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount

\$8,559,358.53

Original Contract Amount

\$6,798,004.71

Funds Available

\$1,989,802.55

Percent Complete

76.75%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$1,989,802.55	76.75%	\$521,575.90

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0007623

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,569,555.98	\$6,047,980.08	\$521,575.90
Total Earnings	\$6,569,555.98	\$6,047,980.08	\$521,575.90
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,569,555.98	\$6,047,980.08	\$521,575.90
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,569,555.98	\$6,047,980.08	
		Total Payable:	\$521,575.90

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0007623

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0019	210-0100	GRADING COMPLETE -	LS	1.000	.975		
				2023558.240	.004		
					.979	\$8,094.23	\$1,981,063.52
		0012575					
0054	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		141.000	50.250		
		/SAND BAGS		212.000	.750		
					51.000	\$159.00	\$10,812.00
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	32.000		
				500.000	1.000		
					33.000	\$500.00	\$16,500.00
0109	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	7,225.000	4,622.250		
				2.500	142.500		
					4,764.750	\$356.25	\$11,911.88
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	21,346.410		
				21.500	37.880		
					21,384.290	\$814.42	\$459,762.24
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	6,459.650		
				73.470	5,040.350		
					11,500.000	\$370,314.51	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	4,815.750		
		TL & H LIME		67.150	764.470		
					5,580.220	\$51,334.16	\$374,711.77
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,020.000	597.640		
		MATL & H LIME		61.760	.000		
					597.640	\$.00	\$36,910.25
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	4,280.720		
		L & H LIME		67.450	240.730		
					4,521.450	\$16,237.24	\$304,971.80

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: C0007623

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0169	413-0750	TACK COAT	GL	7,277.000 2.000	6,478.000 3,833.000 10,311.000	\$7,666.00	\$20,622.00
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000 23.000	112.500 .000 112.500	\$.00	\$2,587.50
0208	500-3002	CLASS AA CONCRETE	CY	134.000 955.000	134.000 .000 134.000	\$.00	\$127,970.00
0219	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,161.800 27.000	1,158.000 12.000 1,170.000	\$324.00	\$31,590.00
0224	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	494.900 36.000	45.000 144.000 189.000	\$5,184.00	\$6,804.00
0229	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	194.500 48.500	119.400 88.000 207.400	\$4,268.00	\$10,058.90
0244	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	518.200 34.000	562.000 35.000 597.000	\$1,190.00	\$20,298.00
0254	550-3336	SAFETY END SECTION 36 IN, STORM DRAIN, 4:1EA		4.000 1539.000	2.000 1.000 3.000	\$1,539.00	\$4,617.00
0278	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	38.000 223.290	30.000 2.000 32.000	\$446.58	\$7,145.28

Rpt-ID: RCPEsprj

Georgia

Date: 08/07/2024

User: C0007623

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0284	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	15.000	10.000		
				650.000	2.000		
					12.000	\$1,300.00	\$7,800.00
0294	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000	4.000		
				895.000	1.000		
					5.000	\$895.00	\$4,475.00
0319	603-7000	PLASTIC FILTER FABRIC	SY	580.000	283.377		
				4.230	145.111		
					428.488	\$613.82	\$1,812.50
0469	668-1100	CATCH BASIN, GP 1	EA	4.000	1.000		
				4400.000	1.500		
					2.500	\$6,600.00	\$11,000.00
0474	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	.300	.000		
				400.000	.000		
					.000	\$0.00	\$0.00
0479	668-2100	DROP INLET, GP 1	EA	7.000	2.500		
				4000.000	.500		
					3.000	\$2,000.00	\$12,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				4400.000	.000		
					1.000	\$0.00	\$4,400.00
0509	700-8000	FERTILIZER MIXED GRADE	TN	15.000	.000		
				65.000	3.025		
					3.025	\$196.63	\$196.63
0519	711-0100	TURF REINFORCING MATTING, TP 1	SY	6,300.000	1,304.000		
				5.500	1,180.000		
					2,484.000	\$6,490.00	\$13,662.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/07/2024

User: C0007623

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0027

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0524	716-2000	EROSION CONTROL MATS, SLOPES	SY	23,096.000	7,864.725		
				1.250	2,193.444		
					10,058.169	\$2,741.81	\$12,572.71
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$489,264.65	\$4,367,293.33
Category Number:		0020 HOURLY MILESTONE					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	-27,577.500		
				1.000	32,311.250		
					4,733.750	\$32,311.25	\$4,733.75
		(IN#9)					
Category Amount:						\$32,311.25	\$4,733.75
Project Total Amount:						\$521,575.90	\$6,569,555.98