

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024 to 08/31/2024

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING CATES MEAD RD (CR 54).

Time Allowed:

1930 Days

Elapsed Calender Days:

1745 Days

Percent Time:

90.41

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

THOMSON GA 30824
Phone: (706)595-5351

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

04/07/2020

Date Notice to Proceed:

11/22/2019

Date Work Began:

04/21/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/04/2025

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount

\$8,559,358.53

Counties:

Original Contract Amount

\$6,798,004.71

Burke

Funds Available

\$1,944,137.57

Percent Complete

77.29%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$1,944,137.57	77.29%	\$45,664.98

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/03/2024

User: C0007623

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,615,220.96	\$6,569,555.98	\$45,664.98
Total Earnings	\$6,615,220.96	\$6,569,555.98	\$45,664.98
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,615,220.96	\$6,569,555.98	\$45,664.98
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,615,220.96	\$6,569,555.98	
		Total Payable:	\$45,664.98

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0007623

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0019	210-0100	GRADING COMPLETE -	LS	1.000	.979		
				2023558.240	.004		
					.983	\$8,094.23	\$1,989,157.75
		0012575					
0044	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE	EA	120.000	1.500		
				318.000	28.500		
					30.000	\$9,063.00	\$9,540.00
0074	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	1,410.000	.000		
				10.000	93.000		
					93.000	\$930.00	\$930.00
0084	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	120.000	.000		
				10.000	5.000		
					5.000	\$50.00	\$50.00
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	33.000		
				500.000	1.000		
					34.000	\$500.00	\$17,000.00
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	21,384.290		
				21.500	281.100		
					21,665.390	\$6,043.65	\$465,805.89
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	9,773.000	11,500.000		
				73.470	.000		
					11,500.000	\$0.00	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	8,551.000	5,580.220		
		TL & H LIME		67.150	.000		
					5,580.220	\$0.00	\$374,711.77
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	7,020.000	597.640		
		MATL & H LIME		61.760	.000		
					597.640	\$0.00	\$36,910.25

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0007623

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	4,521.450		
		L & H LIME		67.450	.000		
					4,521.450	\$.00	\$304,971.80
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	112.500		
				23.000	.000		
					112.500	\$.00	\$2,587.50
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$.00	\$127,970.00
0219	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	1,161.800	1,170.000		
				27.000	-76.000		
					1,094.000	\$-2,052.00	\$29,538.00
0224	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	494.900	189.000		
				36.000	156.400		
					345.400	\$5,630.40	\$12,434.40
0239	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,623.200	2,633.000		
				25.000	85.000		
					2,718.000	\$2,125.00	\$67,950.00
0244	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	518.200	597.000		
				34.000	126.000		
					723.000	\$4,284.00	\$24,582.00
0248	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	106.000	37.000		
				43.500	48.000		
					85.000	\$2,088.00	\$3,697.50
0263	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		21.000	14.000		
				382.160	4.000		
					18.000	\$1,528.64	\$6,878.88

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0007623

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0274	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	97.000 169.720	82.000 2.000 84.000	\$339.44	\$14,256.48
0278	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	38.000 223.290	32.000 6.000 38.000	\$1,339.74	\$8,485.02
0283	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	4.000 400.440	2.000 2.000 4.000	\$800.88	\$1,601.76
0284	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	15.000 650.000	12.000 -2.000 10.000	\$-1,300.00	\$6,500.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000 4400.000	2.500 .500 3.000	\$2,200.00	\$13,200.00
0479	668-2100	DROP INLET, GP 1	EA	7.000 4000.000	3.000 1.000 4.000	\$4,000.00	\$16,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 4400.000	1.000 .000 1.000	\$0.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4266.670	1.000 .000 1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 5066.670	2.000 .000 2.000	\$0.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					

Rpt-ID: RCPEsprj

Georgia

Date: 09/03/2024

User: C0007623

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0028

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$45,664.98	\$4,410,197.35
Project Total Amount:						\$45,664.98	\$6,615,220.96