

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed: 1930 Days

Elapsed Calendar Days: 1775 Days

Percent Time: 91.97

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 04/07/2020

Date Notice to Proceed: 11/22/2019

Date Work Began: 04/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,559,358.53

Original Contract Amount \$6,798,004.71

Funds Available \$1,799,623.69

Percent Complete 78.97%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$1,799,623.69	78.97%	\$144,513.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,759,734.84	\$6,615,220.96	\$144,513.88
Total Earnings	\$6,759,734.84	\$6,615,220.96	\$144,513.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,759,734.84	\$6,615,220.96	\$144,513.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,759,734.84	\$6,615,220.96	
Total Payable:			\$144,513.88

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012575

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0019	210-0100	GRADING COMPLETE -	LS	1.000	.983		
				2023558.240	.004		
					.987	\$8,094.23	\$1,997,251.98
		0012575					
0044	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	120.000	30.000		
				318.000	3.750		
					33.750	\$1,192.50	\$10,732.50
0054	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA	EA	141.000	51.000		
		/SAND BAGS		212.000	18.750		
					69.750	\$3,975.00	\$14,787.00
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	21,665.390		
				21.500	2,370.330		
					24,035.720	\$50,962.10	\$516,767.98
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM	TN	9,773.000	11,500.000		
				73.470	.000		
					11,500.000	\$0.00	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF	TN	8,551.000	5,580.220		
		TL & H LIME		67.150	.000		
					5,580.220	\$0.00	\$374,711.77
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C	TN	7,020.000	597.640		
		MATL & H LIME		61.760	.000		
					597.640	\$0.00	\$36,910.25
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF	TN	4,970.000	4,521.450		
		L & H LIME		67.450	.000		
					4,521.450	\$0.00	\$304,971.80
0174	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,557.000	1,946.255		
				59.000	379.943		
					2,326.198	\$22,416.64	\$137,245.68

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024

to 09/30/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	112.500		
				23.000	.000		
					112.500	\$.00	\$2,587.50
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000	.000		
				28.000	308.800		
					308.800	\$8,646.40	\$8,646.40
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$.00	\$127,970.00
0224	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	494.900	345.400		
				36.000	159.000		
					504.400	\$5,724.00	\$18,158.40
0234	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	290.000	233.700		
				65.000	16.000		
					249.700	\$1,040.00	\$16,230.50
0239	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,623.200	2,718.000		
				25.000	51.000		
					2,769.000	\$1,275.00	\$69,225.00
0289	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	6.000	2.000		
				725.000	4.000		
					6.000	\$2,900.00	\$4,350.00
0299	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	4.000	2.000		
				1250.000	2.000		
					4.000	\$2,500.00	\$5,000.00
0309	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	580.000	449.819		
				74.200	93.833		
					543.652	\$6,962.41	\$40,338.98

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0319	603-7000	PLASTIC FILTER FABRIC	SY	580.000	428.488		
				4.230	93.833		
					522.321	\$396.91	\$2,209.42
0469	668-1100	CATCH BASIN, GP 1	EA	4.000	3.000		
				4400.000	.000		
					3.000	\$0.00	\$13,200.00
0479	668-2100	DROP INLET, GP 1	EA	7.000	4.000		
				4000.000	.000		
					4.000	\$0.00	\$16,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				4400.000	.000		
					1.000	\$0.00	\$4,400.00
0499	700-6910	PERMANENT GRASSING	AC	38.000	3.897		
				1600.000	2.985		
					6.882	\$4,776.00	\$11,011.20
0509	700-8000	FERTILIZER MIXED GRADE	TN	15.000	3.025		
				65.000	3.600		
					6.625	\$234.00	\$430.63
0524	716-2000	EROSION CONTROL MATS, SLOPES	SY	23,096.000	10,058.169		
				1.250	18,734.949		
					28,793.118	\$23,418.69	\$35,991.40
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$0.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					

Rpt-ID: RCPEsprj

Georgia

Date: 10/07/2024

User: C0007623

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0029

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$144,513.88	\$4,640,166.74
Project Total Amount:						\$144,513.88	\$6,759,734.84