

Contract ID: B3TIA1902082-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/09/2024

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed:

1930 Days

Elapsed Calender Days:

1845 Days

Percent Time:

95.60

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

THOMSON GA 30824
Phone: (706)595-5351

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

04/07/2020

Date Notice to Proceed:

11/22/2019

Date Work Began:

04/21/2020

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/04/2025

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount

\$8,559,358.53

Counties:

Original Contract Amount

\$6,798,004.71

Burke

Funds Available

\$1,146,790.53

Percent Complete

86.60%

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$1,146,790.53	86.60%	\$456,187.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0004422

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/09/2024

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,412,568.00	\$6,956,380.39	\$456,187.61
Total Earnings	\$7,412,568.00	\$6,956,380.39	\$456,187.61
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,412,568.00	\$6,956,380.39	\$456,187.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,412,568.00	\$6,956,380.39	

Total Payable: **\$456,187.61**

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: c0004422

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/09/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0019	210-0100	GRADING COMPLETE -	LS	1.000	.991		
				2023558.240	.004		
					.995	\$8,094.23	\$2,013,440.45
		0012575					
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	25,308.800		
				21.500	71.650		
					25,380.450	\$1,540.48	\$545,679.68
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	11,500.000		
				73.470	2,274.170		
					13,774.170	\$167,083.27	\$1,011,988.27
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	6,205.210		
		TL & H LIME		67.150	464.110		
					6,669.320	\$31,164.99	\$447,844.84
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,020.000	597.640		
		MATL & H LIME		61.760	2,948.760		
					3,546.400	\$182,115.42	\$219,025.66
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	5,274.440		
		L & H LIME		67.450	286.150		
					5,560.590	\$19,300.82	\$375,061.80
0169	413-0750	TACK COAT	GL	7,277.000	11,027.000		
				2.000	5,314.000		
					16,341.000	\$10,628.00	\$32,682.00
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	244.100		
				23.000	.000		
					244.100	\$.00	\$5,614.30
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000	945.800		
				28.000	59.640		
					1,005.440	\$1,669.92	\$28,152.32

Rpt-ID: RCPEsprj

Georgia

Date: 12/10/2024

User: c0004422

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/09/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0194	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		25,038.000	15,860.000		
				1.000	429.000		
					16,289.000	\$429.00	\$16,289.00
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$0.00	\$127,970.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000	4.000		
				4400.000	.000		
					4.000	\$0.00	\$17,600.00
0479	668-2100	DROP INLET, GP 1	EA	7.000	5.000		
				4000.000	2.000		
					7.000	\$8,000.00	\$28,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				4400.000	.000		
					1.000	\$0.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$0.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$0.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$430,026.13	\$4,899,881.67

Rpt-ID: RCPESPRJ

Georgia

Date: 12/10/2024

User: c0004422

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0031

Pay Period: 11/01/2024
to 12/09/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0020	HOURLY MILESTONE				
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	10,430.790		
				1.000	26,161.480		
					36,592.270	\$26,161.48	\$36,592.27
		(IN#9)					
					Category Amount:	\$26,161.48	\$36,592.27
					Project Total Amount:	\$456,187.61	\$7,412,568.00