

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: C0007623

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0032

Pay Period: 12/10/2024
to 12/31/2024

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed: 1930 Days

Elapsed Calendar Days: 1867 Days

Percent Time: 96.74

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 04/07/2020

Date Notice to Proceed: 11/22/2019

Date Work Began: 04/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,559,358.53

Original Contract Amount \$6,798,004.71

Funds Available \$1,089,599.33

Percent Complete 87.27%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$1,089,599.33	87.27%	\$57,191.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/03/2025

User: C0007623

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0032

Pay Period: 12/10/2024
to 12/31/2024

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,469,759.20	\$7,412,568.00	\$57,191.20
Total Earnings	\$7,469,759.20	\$7,412,568.00	\$57,191.20
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,469,759.20	\$7,412,568.00	\$57,191.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,469,759.20	\$7,412,568.00	

Total Payable: **\$57,191.20**

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: C0007623

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0032

Pay Period: 12/10/2024
to 12/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	36.000		
				500.000	2.000		
					38.000	\$1,000.00	\$19,000.00
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	25,380.450		
				21.500	33.540		
					25,413.990	\$721.11	\$546,400.79
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	13,774.170		
				73.470	-2,274.170		
					11,500.000	\$-167,083.27	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	6,669.320		
		TL & H LIME		67.150	.000		
					6,669.320	\$.00	\$447,844.84
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,020.000	3,546.400		
		MATL & H LIME		61.760	3,044.020		
					6,590.420	\$187,998.68	\$407,024.34
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	5,560.590		
		L & H LIME		67.450	.000		
					5,560.590	\$.00	\$375,061.80
0174	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,557.000	2,326.198		
				59.000	206.370		
					2,532.568	\$12,175.83	\$149,421.51
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	244.100		
				23.000	.000		
					244.100	\$.00	\$5,614.30
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000	1,005.440		
				28.000	.000		
					1,005.440	\$.00	\$28,152.32

Rpt-ID: RCPEsprj

Georgia

Date: 01/03/2025

User: C0007623

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0032

Pay Period: 12/10/2024
to 12/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$.00	\$127,970.00
0364	639-4004	STRAIN POLE, TP IV	EA	2.000	.000		
				9200.000	2.000		
					2.000	\$18,400.00	\$18,400.00
0449	654-1001	RAISED PVMT MARKERS TP 1	EA	1,149.000	.000		
				4.000	306.000		
					306.000	\$1,224.00	\$1,224.00
0454	654-1003	RAISED PVMT MARKERS TP 3	EA	281.000	.000		
				4.000	79.000		
					79.000	\$316.00	\$316.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000	4.000		
				4400.000	.000		
					4.000	\$.00	\$17,600.00
0479	668-2100	DROP INLET, GP 1	EA	7.000	7.000		
				4000.000	.000		
					7.000	\$.00	\$28,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				4400.000	.000		
					1.000	\$.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0032

Pay Period: 12/10/2024
to 12/31/2024

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number:		0010 ROADWAY					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$54,752.35	\$3,047,468.25
Category Number:		0020 HOURLY MILESTONE					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	36,592.270		
				1.000	2,438.850		
					39,031.120	\$2,438.85	\$39,031.12
		(IN#9)					
Category Amount:						\$2,438.85	\$39,031.12
Project Total Amount:						\$57,191.20	\$7,469,759.20