

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: C0007623

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0033

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed: 1930 Days

Elapsed Calendar Days: 1898 Days

Percent Time: 98.34

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 04/07/2020

Date Notice to Proceed: 11/22/2019

Date Work Began: 04/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/04/2025

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,559,358.53

Original Contract Amount \$6,798,004.71

Funds Available \$986,702.55

Percent Complete 88.47%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$986,702.55	88.47%	\$102,896.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2025

User: C0007623

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0033

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,572,655.98	\$7,469,759.20	\$102,896.78
Total Earnings	\$7,572,655.98	\$7,469,759.20	\$102,896.78
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,572,655.98	\$7,469,759.20	\$102,896.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,572,655.98	\$7,469,759.20	
		Total Payable:	\$102,896.78

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: C0007623

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0033

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.916		
				510000.000	.084		
					1.000	\$42,840.00	\$510,000.00
		0012575					
0064	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		3,613.000	.000		
				0.010	250.000		
					250.000	\$2.50	\$2.50
0084	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	120.000	7.000		
				10.000	2.000		
					9.000	\$20.00	\$90.00
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	38.000		
				500.000	1.000		
					39.000	\$500.00	\$19,500.00
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	11,500.000		
				73.470	.000		
					11,500.000	\$.00	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	6,669.320		
		TL & H LIME		67.150	.000		
					6,669.320	\$.00	\$447,844.84
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,020.000	6,590.420		
		MATL & H LIME		61.760	378.210		
					6,968.630	\$23,358.25	\$430,382.59
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	5,560.590		
		L & H LIME		67.450	.000		
					5,560.590	\$.00	\$375,061.80
0164	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		6.000	.000		
				750.000	4.754		
					4.754	\$3,565.50	\$3,565.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: C0007623

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0033

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0169	413-0750	TACK COAT	GL	7,277.000 2.000	16,341.000 3,009.000 19,350.000	\$6,018.00	\$38,700.00
0174	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	3,557.000 59.000	2,532.568 423.220 2,955.788	\$24,969.98	\$174,391.49
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000 23.000	244.100 .000 244.100	\$0.00	\$5,614.30
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000 28.000	1,005.440 .000 1,005.440	\$0.00	\$28,152.32
0208	500-3002	CLASS AA CONCRETE	CY	134.000 955.000	134.000 .000 134.000	\$0.00	\$127,970.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000 4400.000	4.000 .000 4.000	\$0.00	\$17,600.00
0479	668-2100	DROP INLET, GP 1	EA	7.000 4000.000	7.000 .000 7.000	\$0.00	\$28,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 4400.000	1.000 .000 1.000	\$0.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4266.670	1.000 .000 1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2025

User: C0007623

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0033

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0010 ROADWAY							
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$101,274.23	\$3,082,313.69
Category Number: 0020 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	39,031.120		
				1.000	1,622.550		
					40,653.670	\$1,622.55	\$40,653.67
		(IN#9)					
Category Amount:						\$1,622.55	\$40,653.67
Project Total Amount:						\$102,896.78	\$7,572,655.98