

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: C0007623

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0037

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed:

1930 Days

Elapsed Calendar Days:

1930 Days

Percent Time:

100.00

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

04/07/2020

Date Notice to Proceed:

11/22/2019

Date Work Began:

04/21/2020

Date Time Stopped:

03/04/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/04/2025

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,564,983.53

Original Contract Amount \$6,798,004.71

Funds Available \$742,185.75

Percent Complete 91.33%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,564,983.53	\$6,798,004.71	\$742,185.75	91.33%	\$10,768.94

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/04/2025

User: C0007623

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0037

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,822,797.78	\$7,812,028.84	\$10,768.94
Total Earnings	\$7,822,797.78	\$7,812,028.84	\$10,768.94
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,822,797.78	\$7,812,028.84	\$10,768.94
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,822,797.78	\$7,812,028.84	
Total Payable:			\$10,768.94

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: C0007623

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0037

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	42.000		
				500.000	1.000		
					43.000	\$500.00	\$21,500.00
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	11,500.000		
				73.470	.000		
					11,500.000	\$.00	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	6,669.320		
		TL & H LIME		67.150	.000		
					6,669.320	\$.00	\$447,844.84
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		7,020.000	7,670.280		
		MATL & H LIME		61.760	.000		
					7,670.280	\$.00	\$473,716.49
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	5,560.590		
		L & H LIME		67.450	.000		
					5,560.590	\$.00	\$375,061.80
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	244.100		
				23.000	.000		
					244.100	\$.00	\$5,614.30
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000	1,005.440		
				28.000	.000		
					1,005.440	\$.00	\$28,152.32
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$.00	\$127,970.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000	4.000		
				4400.000	.000		
					4.000	\$.00	\$17,600.00

Rpt-ID: RCPEsprj

Georgia

Date: 06/04/2025

User: C0007623

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0037

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0479	668-2100	DROP INLET, GP 1	EA	7.000	7.000		
				4000.000	.000		
					7.000	\$.00	\$28,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				4400.000	.000		
					1.000	\$.00	\$4,400.00
0499	700-6910	PERMANENT GRASSING	AC	38.000	7.656		
				1600.000	5.863		
					13.519	\$9,380.80	\$21,630.40
0509	700-8000	FERTILIZER MIXED GRADE	TN	15.000	7.625		
				65.000	3.520		
					11.145	\$228.80	\$724.43
0524	716-2000	EROSION CONTROL MATS, SLOPES	SY	23,096.000	31,610.018		
				1.250	527.469		
					32,137.487	\$659.34	\$40,171.86
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$10,768.94	\$2,463,424.79
Project Total Amount:						\$10,768.94	\$7,822,797.78