

Rpt-ID: RCPEsprj

Georgia

Date: 08/26/2025

User: c0004422

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0038

Pay Period: 06/01/2025
to 08/26/2025

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed:

1930 Days

Elapsed Calendar Days:

1930 Days

Percent Time:

100.00

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let:

11/22/2019

Date Awarded:

11/22/2019

Date Contract Executed:

04/07/2020

Date Notice to Proceed:

11/22/2019

Date Work Began:

04/21/2020

Date Time Stopped:

03/04/2025

Date Accepted:

00/00/0000

Adjusted Completion Date:

03/04/2025

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,589,412.69

Original Contract Amount \$6,798,004.71

Funds Available \$726,973.62

Percent Complete 91.54%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,589,412.69	\$6,798,004.71	\$726,973.62	91.54%	\$39,641.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/26/2025

User: c0004422

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0038

Pay Period: 06/01/2025
to 08/26/2025

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,862,439.07	\$7,822,797.78	\$39,641.29
Total Earnings	\$7,862,439.07	\$7,822,797.78	\$39,641.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,862,439.07	\$7,822,797.78	\$39,641.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,862,439.07	\$7,822,797.78	

Total Payable: **\$39,641.29**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/26/2025

User: c0004422

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0038

Pay Period: 06/01/2025
to 08/26/2025

Project Number 0012575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
004	004-0006	EXTRA WORK -	WD	.000 4950.000	.000 1.000 1.000	\$4,950.00	\$4,950.00
		EXTRA WORK (LUMP SUM)					
0044	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	120.000 318.000	34.750 10.250 45.000	\$3,259.50	\$14,310.00
0054	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA /SAND BAGS	EA	141.000 212.000	85.250 13.750 99.000	\$2,915.00	\$20,988.00
0109	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	7,225.000 2.500	5,466.000 887.000 6,353.000	\$2,217.50	\$15,882.50
011	210-0250	UNDERCUT EXCAVATION	CY	.000 8.250	.000 2,361.110 2,361.110	\$19,479.16	\$19,479.16
		NEGOTIATED AMOUNT					
0114	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	6,110.000 6.500	3,147.750 1,049.250 4,197.000	\$6,820.13	\$27,280.50
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000 73.470	11,500.000 .000 11,500.000	\$0.00	\$844,905.00
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		8,551.000 67.150	6,669.320 .000 6,669.320	\$0.00	\$447,844.84
0154	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		7,020.000 61.760	7,670.280 .000 7,670.280	\$0.00	\$473,716.49

Rpt-ID: RCPEsprj

Georgia

Date: 08/26/2025

User: c0004422

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0038

Pay Period: 06/01/2025
to 08/26/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,970.000 67.450	5,560.590 .000 5,560.590	\$0.00	\$375,061.80
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000 23.000	244.100 .000 244.100	\$0.00	\$5,614.30
0193	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	878.000 28.000	1,005.440 .000 1,005.440	\$0.00	\$28,152.32
0208	500-3002	CLASS AA CONCRETE	CY	134.000 955.000	134.000 .000 134.000	\$0.00	\$127,970.00
0469	668-1100	CATCH BASIN, GP 1	EA	4.000 4400.000	4.000 .000 4.000	\$0.00	\$17,600.00
0479	668-2100	DROP INLET, GP 1	EA	7.000 4000.000	7.000 .000 7.000	\$0.00	\$28,000.00
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 4400.000	1.000 .000 1.000	\$0.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4266.670	1.000 .000 1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 5066.670	2.000 .000 2.000	\$0.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					

Rpt-ID: RCPEsprj

Georgia

Date: 08/26/2025

User: c0004422

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0038

Pay Period: 06/01/2025
to 08/26/2025

Project Number 0012575

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$39,641.29	\$2,482,288.26
Project Total Amount:						\$39,641.29	\$7,862,439.07