

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed: 1275 Days

Elapsed Calender Days: 697 Days

Percent Time: 54.67

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 12/04/2020

MARIETTA GA 30061-0970

Date Work Began: 00/00/0000

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 05/31/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,045,713.31

Original Contract Amount \$25,629,825.46

Funds Available \$16,629,017.33

Percent Complete 32.96%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,045,713.29	\$25,629,825.44	\$16,629,017.31	36.15%	\$355,730.85

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$8,584,919.60	\$8,229,188.75	\$355,730.85
Total Earnings	\$8,584,919.60	\$8,229,188.75	\$355,730.85
Stockpiled Materials	\$831,776.38	\$831,776.38	\$0.00
Gross Earnings	\$9,416,695.98	\$9,060,965.13	\$355,730.85
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,416,695.98	\$9,060,965.13	

Total Payable: **\$355,730.85**

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.588		
				947645.590	.010		
					.598	\$9,476.46	\$566,692.06
		0012577					
0008	004-0022	EXTRA WORK -	LS	.000	.000		
				26876.810	.500		
					.500	\$13,438.41	\$13,438.41
		Adding pay item for add'l widening on Ramp D					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000	6.000		
				10700.000	1.000		
					7.000	\$10,700.00	\$74,900.00
Category Amount:						\$33,614.87	\$655,030.47
Category Number: 0040 EROSION CONTROL							
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	5,289.000		
				1.000	418.000		
					5,707.000	\$418.00	\$5,707.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	1,636.000		
				1.000	24.000		
					1,660.000	\$24.00	\$1,660.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	20.000		
				300.000	1.000		
					21.000	\$300.00	\$6,300.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	2,846.250		
				3.500	.000		
					2,846.250	\$.00	\$9,961.88
Category Amount:						\$742.00	\$23,628.88
Category Number: 0010 ROADWAY							
0120	210-0100	GRADING COMPLETE -	LS	1.000	.522		
				6884674.860	.024		
					.546	\$165,232.20	\$3,759,032.47
		0012577					

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000 29.530	7,383.290 615.470 7,998.760	\$18,174.83	\$236,203.38
0130	318-3000	AGGR SURF CRS	TN	1,500.000 30.550	455.670 18.910 474.580	\$577.70	\$14,498.42
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		690.000 93.430	685.160 .000 685.160	\$0.00	\$64,014.50
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,500.000 84.350	1,322.410 .000 1,322.410	\$0.00	\$111,545.28
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,000.000 86.100	426.570 .000 426.570	\$0.00	\$36,727.68
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000 36.840	743.000 .000 743.000	\$0.00	\$27,372.12
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000 521.800	.000 234.000 234.000	\$122,101.20	\$122,101.20
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000 652.830	712.320 .000 712.320	\$0.00	\$465,023.87

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000 931.560	221.450 .000 221.450	\$0.00	\$206,293.96
Category Amount:						\$306,085.93	\$5,042,812.88
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330 1311.000	1.160 .000 1.160	\$0.00	\$1,520.76
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	4.000 .000 4.000	\$0.00	\$15,568.00
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	3.500 .000 3.500	\$0.00	\$8,932.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	1.000 .000 1.000	\$0.00	\$2,385.00
Category Amount:						\$0.00	\$28,405.76
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	602.390 .000 602.390	\$0.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	.054 .014 .068	\$12,113.50	\$58,837.00
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	197.020 .000 197.020	\$0.00	\$134,743.95

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$0.00	\$418,019.78
		1					
0915	511-3000	SUPERSTR REINF STEEL, BR NO - LS		1.000	.054		
				226753.350	.014		
					.068	\$3,174.55	\$15,419.23
		1					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	279.740		
				90.940	.000		
					279.740	\$0.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	647.790		
				106.580	.000		
					647.790	\$0.00	\$69,041.46
Category Amount:						\$15,288.05	\$755,048.08
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	3.000		
				2900.000	.000		
					3.000	\$0.00	\$8,700.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	57.030		
				250.000	.000		
					57.030	\$0.00	\$14,257.50
Category Amount:						\$0.00	\$22,957.50
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	92.210		
				79.935	.000		
					92.210	\$0.00	\$7,370.81
		Piling, PSC, 18IN SQ, Pile Cutoffs					

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2022

User: C0004520

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0022

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$8,752.64
Project Total Amount:						\$355,730.85	\$8,584,919.60