

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed: 1324 Days

Elapsed Calender Days: 1001 Days

Percent Time: 75.60

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 12/04/2020

MARIETTA GA 30061-0970

Date Work Began: 00/00/0000

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/19/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,231,457.16

Original Contract Amount \$25,629,825.46

Funds Available \$13,112,736.69

Percent Complete 46.80%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,231,457.14	\$25,629,825.44	\$13,112,736.67	50.01%	\$425,736.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,276,599.55	\$11,850,862.83	\$425,736.72
Total Earnings	\$12,276,599.55	\$11,850,862.83	\$425,736.72
Stockpiled Materials	\$842,120.92	\$842,120.92	\$0.00
Gross Earnings	\$13,118,720.47	\$12,692,983.75	\$425,736.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,118,720.47	\$12,692,983.75	

Total Payable: **\$425,736.72**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023

to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.723		
				947645.590	.011		
					.734	\$10,424.10	\$695,571.86
		0012577					
Category Amount:						\$10,424.10	\$695,571.86
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	105.776		
				250.000	7.875		
					113.651	\$1,968.75	\$28,412.75
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	18.750		
				175.000	10.500		
					29.250	\$1,837.50	\$5,118.75
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	6,613.000		
				1.000	1,315.000		
					7,928.000	\$1,315.00	\$7,928.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	2,162.000		
				1.000	116.000		
					2,278.000	\$116.00	\$2,278.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		777.000	608.000		
				8.000	20.000		
					628.000	\$160.00	\$5,024.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	.000		
				95.000	2.000		
					2.000	\$190.00	\$190.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	30.000		
				300.000	1.000		
					31.000	\$300.00	\$9,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,137.250		
				3.500	48.000		
					3,185.250	\$168.00	\$11,148.38
Category Amount:						\$6,055.25	\$69,399.88
Category Number: 0010 ROADWAY							
0120	210-0100	GRADING COMPLETE -	LS	1.000	.762		
				6884674.860	.024		
					.786	\$165,232.20	\$5,411,354.44
		0012577					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	13,095.670		
				29.530	1,560.510		
					14,656.180	\$46,081.86	\$432,797.00
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,260.930		
				30.550	115.540		
					1,376.470	\$3,529.75	\$42,051.16
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		690.000	685.160		
				93.430	.000		
					685.160	\$.00	\$64,014.50
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,500.000	1,322.410		
				84.350	.000		
					1,322.410	\$.00	\$111,545.28
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,000.000	426.570		
				86.100	929.140		
					1,355.710	\$79,998.95	\$116,726.63
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000 36.840	1,213.000 .000 1,213.000	\$0.00	\$44,686.92
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000 18.100	1,187.000 .000 1,187.000	\$0.00	\$21,484.70
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000 521.800	306.000 .000 306.000	\$0.00	\$159,670.80
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000 652.830	991.320 .000 991.320	\$0.00	\$647,163.44
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000 931.560	221.450 .000 221.450	\$0.00	\$206,293.96
Category Amount:						\$294,842.76	\$7,339,190.79
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330 1311.000	4.540 .000 4.540	\$0.00	\$5,951.94
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000 54.220	3,644.300 8.000 3,652.300	\$433.76	\$198,027.71
0320	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	527.000 85.520	.000 293.000 293.000	\$25,057.36	\$25,057.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023

to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0330	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	539.000 102.120	.000 253.000 253.000	\$25,836.36	\$25,836.36
0335	550-1480	STORM DRAIN PIPE, 48 IN, H 1-10	LF	127.000 144.550	.000 125.000 125.000	\$18,068.75	\$18,068.75
0360	610-6015	REM DROP INLET	EA	41.000 863.440	7.000 5.000 12.000	\$4,317.20	\$10,361.28
0370	610-6625	REM MANHOLE	EA	2.000 1000.000	.000 1.000 1.000	\$1,000.00	\$1,000.00
Category Amount:						\$74,713.43	\$284,303.40
Category Number: 0010 ROADWAY							
0450	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		12.000 8496.000	6.000 2.000 8.000	\$16,992.00	\$67,968.00
Category Amount:						\$16,992.00	\$67,968.00
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000 3892.000	10.750 2.000 12.750	\$7,784.00	\$49,623.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000 4851.000	.000 1.500 1.500	\$7,276.50	\$7,276.50
0705	668-2100	DROP INLET, GP 1	EA	18.000 2552.000	4.250 .000 4.250	\$0.00	\$10,846.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	4.250 .000 4.250	\$0.00	\$10,136.25
Category Amount:						\$15,060.50	\$77,881.75
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	602.390 .000 602.390	\$0.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	.460 .000 .460	\$0.00	\$398,015.01
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	470.000 .000 470.000	\$0.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	197.020 .000 197.020	\$0.00	\$134,743.95
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	3,525.000 254.120	1,644.970 .000 1,644.970	\$0.00	\$418,019.78
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	279.740 .000 279.740	\$0.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	647.790 .000 647.790	\$0.00	\$69,041.46
Category Amount:						\$0.00	\$1,113,046.36

Rpt-ID: RCPEsprj

Georgia

Date: 09/11/2023

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0032

Pay Period: 08/01/2023
to 08/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	3.000		
				2900.000	.000		
					3.000	\$.00	\$8,700.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$23,240.00
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	92.210		
				79.935	.000		
					92.210	\$.00	\$7,370.81
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$8,752.64
Category Number:		0010 ROADWAY					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	5,061.270		
				1.000	7,648.680		
					12,709.950	\$7,648.68	\$12,709.95
		(IN#9)					
Category Amount:						\$7,648.68	\$12,709.95
Project Total Amount:						\$425,736.72	\$12,276,599.55