

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1324 Days

Elapsed Calender Days:

1336 Days

Percent Time:

100.91

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$8,322,563.51

Percent Complete 65.75%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$8,322,563.50	68.35%	\$143,632.52

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,290,794.80	\$17,124,734.28	\$166,060.52
Total Earnings	\$17,290,794.80	\$17,124,734.28	\$166,060.52
Stockpiled Materials	\$707,022.23	\$707,022.23	\$0.00
Gross Earnings	\$17,997,817.03	\$17,831,756.51	\$166,060.52
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$22,428.00)	\$0.00	(\$22,428.00)
Total:	\$17,975,389.03	\$17,831,756.51	

Total Payable: **\$143,632.52**

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.925		
				947645.590	.003		
					.928	\$2,842.94	\$879,415.11
		0012577					
Category Amount:						\$2,842.94	\$879,415.11
	Category Number:	0040 EROSION CONTROL					
0035	163-0240	MULCH	TN	284.000	168.554		
				250.000	2.896		
					171.450	\$724.00	\$42,862.50
0049	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,000.000	541.500		
				16.700	60.000		
					601.500	\$1,002.00	\$10,045.05
0050	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		777.000	289.500		
				16.000	19.500		
					309.000	\$312.00	\$4,944.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	13,601.000		
				1.000	130.000		
					13,731.000	\$130.00	\$13,731.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	3,744.000		
				1.000	128.000		
					3,872.000	\$128.00	\$3,872.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		777.000	676.000		
				8.000	12.000		
					688.000	\$96.00	\$5,504.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	30.000		
				95.000	5.000		
					35.000	\$475.00	\$3,325.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number:		0040 EROSION CONTROL					
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	41.000		
				300.000	1.000		
					42.000	\$300.00	\$12,600.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,327.750		
				3.500	100.500		
					3,428.250	\$351.75	\$11,998.88
Category Amount:						\$3,518.75	\$108,882.43
Category Number:		0010 ROADWAY					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	21,129.970		
				29.530	863.140		
					21,993.110	\$25,488.52	\$649,456.54
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000 87.670	3,066.770 .000 3,066.770	\$0.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000 100.040	1,654.910 .000 1,654.910	\$0.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 66.960	142.560 .000 142.560	\$0.00	\$9,545.82
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000 29.790	868.670 .000 868.670	\$0.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000 64.750	502.520 .000 502.520	\$0.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000 36.840	1,263.000 .000 1,263.000	\$0.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 32.170	665.000 .000 665.000	\$0.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000 18.100	4,710.470 .000 4,710.470	\$0.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000 521.800	342.460 160.000 502.460	\$83,488.00	\$262,183.63

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL LF		1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WALL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$108,976.52	\$3,997,159.31
Category Number: 0020		DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010		ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020		DRAINAGE					
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	4,636.780		
				54.220	56.000		
					4,692.780	\$3,036.32	\$254,442.53
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	26.000		
				3892.000	.500		
					26.500	\$1,946.00	\$103,138.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	.000		
					5.000	\$.00	\$12,760.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	5.750		
				2385.000	.000		
					5.750	\$.00	\$13,713.75
Category Amount:						\$4,982.32	\$398,607.28
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	197.020		
				683.910	34.756		
					231.776	\$23,769.98	\$158,513.92
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$.00	\$418,019.78
		1					
0910	511-1000	BAR REINF STEEL	LB	68,888.000	32,186.000		
				0.950	6,764.340		
					38,950.340	\$6,426.12	\$37,002.82

Rpt-ID: RCPESPRJ

Georgia

Date: 08/08/2024

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0043

Pay Period: 07/01/2024
to 07/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030		BRIDGE NO. 1 - OVER I-185/SR 411					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	279.740		
				90.940	.000		
					279.740	\$.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	647.790		
				106.580	133.370		
					781.160	\$14,214.57	\$83,256.03
Category Amount:						\$44,410.67	\$1,188,033.72
Category Number: 0010		ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030		BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	92.210		
				79.935	16.630		
					108.840	\$1,329.32	\$8,700.13
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$1,329.32	\$10,081.96
Project Total Amount:						\$166,060.52	\$17,290,794.80