

Rpt-ID: RCPEsprj

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1324 Days

Elapsed Calender Days:

1367 Days

Percent Time:

103.25

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2024

MARIETTA

GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$8,092,046.15

Percent Complete 66.54%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$8,092,046.14	69.23%	\$230,517.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,498,884.16	\$17,290,794.80	\$208,089.36
Total Earnings	\$17,498,884.16	\$17,290,794.80	\$208,089.36
Stockpiled Materials	\$707,022.23	\$707,022.23	\$0.00
Gross Earnings	\$18,205,906.39	\$17,997,817.03	\$208,089.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$80,367.00	\$0.00	\$80,367.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$80,367.00)	(\$22,428.00)	(\$57,939.00)
Total:	\$18,205,906.39	\$17,975,389.03	
		Total Payable:	\$230,517.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.928		
				947645.590	.006		
					.934	\$5,685.87	\$885,100.98
		0012577					
Category Amount:						\$5,685.87	\$885,100.98
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	171.450		
				250.000	2.610		
					174.060	\$652.50	\$43,515.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	13,731.000		
				1.000	54.000		
					13,785.000	\$54.00	\$13,785.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	3,872.000		
				1.000	52.000		
					3,924.000	\$52.00	\$3,924.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,428.250		
				3.500	69.750		
					3,498.000	\$244.13	\$12,243.00
Category Amount:						\$1,002.63	\$73,467.00
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	21,993.110		
				29.530	95.280		
					22,088.390	\$2,813.62	\$652,270.16
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.670		
				29.790	.000		
					868.670	\$.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92

Estimate Summary By Project

Pay Period: 08/01/2024

to 08/31/2024

Project Number 0012577

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	.000		
					665.000	\$.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	.000		
					4,710.470	\$.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	502.460		
				521.800	118.000		
					620.460	\$61,572.40	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$64,386.02	\$4,061,545.33
Category Number:		0020 DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number:		0010 ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80

Rpt-ID: RCPEsprj

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE							
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	4,692.780		
				54.220	102.000		
					4,794.780	\$5,530.44	\$259,972.97
0305	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	164.000	.000		
				79.910	136.000		
					136.000	\$10,867.76	\$10,867.76
0315	550-1241	STORM DRAIN PIPE, 24 IN, H 10-15	LF	475.000	160.000		
				106.840	136.250		
					296.250	\$14,556.95	\$31,651.35
0320	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	527.000	363.500		
				85.520	115.500		
					479.000	\$9,877.56	\$40,964.08
0360	610-6015	REM DROP INLET	EA	41.000	18.000		
				863.440	1.000		
					19.000	\$863.44	\$16,405.36
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	26.500		
				3892.000	.000		
					26.500	\$0.00	\$103,138.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	.000		
					5.000	\$0.00	\$12,760.00

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	5.750		
				2385.000	1.000		
					6.750	\$2,385.00	\$16,098.75
Category Amount:						\$44,081.15	\$506,411.27
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0875	211-0200	BRIDGE EXCAVATION, GRADE SEPARATION	CY	396.000	260.741		
				62.440	151.704		
					412.445	\$9,472.40	\$25,753.07
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$0.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$0.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$0.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	231.776		
				683.910	59.437		
					291.213	\$40,649.56	\$199,163.48
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$0.00	\$418,019.78
		1					
0910	511-1000	BAR REINF STEEL	LB	68,888.000	38,950.340		
				0.950	11,376.390		
					50,326.730	\$10,807.57	\$47,810.39

Rpt-ID: RCPESPRJ

Georgia

Date: 09/12/2024

User: C0004520

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	279.740		
				90.940	.000		
					279.740	\$.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	781.160		
				106.580	243.636		
					1,024.796	\$25,966.72	\$109,222.76
Category Amount:						\$86,896.25	\$1,291,210.65
Category Number:		0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
1200	670-9725	RELOCATE EXIST WATER METER IN NEW VAUL	EA	33.000	33.000		
				1750.000	1.000		
					34.000	\$1,750.00	\$59,500.00
Category Amount:						\$1,750.00	\$100,140.00
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	108.840		
				79.935	56.364		
		Piling, PSC, 18IN SQ, Pile Cutoffs			165.204	\$4,505.46	\$13,205.58
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$4,505.46	\$14,587.41

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0044

Pay Period: 08/01/2024
to 08/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	101,065.860		
				1.000	-218.020		
					100,847.840	\$-218.02	\$100,847.84
		(IN#9)					
Category Amount:						\$-218.02	\$100,847.84
Project Total Amount:						\$208,089.36	\$17,498,884.16