

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed: 1324 Days

Elapsed Calender Days: 1397 Days

Percent Time: 105.51

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 12/04/2020

MARIETTA GA 30061-0970

Date Work Began: 00/00/0000

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/19/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$8,047,711.49

Percent Complete 66.71%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$8,047,711.48	69.40%	\$44,334.66

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,543,218.82	\$17,498,884.16	\$44,334.66
Total Earnings	\$17,543,218.82	\$17,498,884.16	\$44,334.66
Stockpiled Materials	\$707,022.23	\$707,022.23	\$0.00
Gross Earnings	\$18,250,241.05	\$18,205,906.39	\$44,334.66
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$136,437.00	\$80,367.00	\$56,070.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$136,437.00)	(\$80,367.00)	(\$56,070.00)
Total:	\$18,250,241.05	\$18,205,906.39	
		Total Payable:	\$44,334.66

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.934		
				947645.590	.008		
					.942	\$7,581.16	\$892,682.15
		0012577					
Category Amount:						\$7,581.16	\$892,682.15
Category Number: 0040 EROSION CONTROL							
0030	163-0232	TEMPORARY GRASSING	AC	2.720	5.194		
				500.000	.318		
					5.512	\$159.00	\$2,756.00
0035	163-0240	MULCH	TN	284.000	174.060		
				250.000	2.896		
					176.956	\$724.00	\$44,239.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	13,785.000		
				1.000	1,704.000		
					15,489.000	\$1,704.00	\$15,489.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	3,924.000		
				1.000	188.000		
					4,112.000	\$188.00	\$4,112.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	777.000	688.000		
				8.000	56.000		
					744.000	\$448.00	\$5,952.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	35.000		
				95.000	6.000		
					41.000	\$570.00	\$3,895.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,498.000		
				3.500	30.000		
					3,528.000	\$105.00	\$12,348.00
Category Amount:						\$3,898.00	\$88,791.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,712.540		
				30.550	56.560		
					1,769.100	\$1,727.91	\$54,046.01
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.670		
				29.790	.000		
					868.670	\$.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	.000		
		CONC HEADER CURB, 6IN, TP 2			665.000	\$.00	\$21,393.05
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	.000		
					4,710.470	\$.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	620.460		
				521.800	.000		
					620.460	\$.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$1,727.91	\$3,463,321.18

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010		ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020		DRAINAGE					
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	4,794.780		
				54.220	262.000		
					5,056.780	\$14,205.64	\$274,178.61
0360	610-6015	REM DROP INLET	EA	41.000	19.000		
				863.440	1.000		
					20.000	\$863.44	\$17,268.80
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	26.500		
				3892.000	2.000		
					28.500	\$7,784.00	\$110,922.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	.000		
					5.000	\$.00	\$12,760.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$.00	\$16,098.75
Category Amount:						\$22,853.08	\$445,781.16
Category Number:		0040 EROSION CONTROL					
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050	.919		
				650.000	.040		
					.959	\$26.00	\$623.35
Category Amount:						\$26.00	\$623.35
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	291.213		
				683.910	9.541		
					300.754	\$6,525.19	\$205,688.67
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$.00	\$418,019.78
		1					
0910	511-1000	BAR REINF STEEL	LB	68,888.000	50,326.730		
				0.950	1,814.023		
					52,140.753	\$1,723.32	\$49,533.72

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2024

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0045

Pay Period: 09/01/2024
to 09/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	279.740		
				90.940	.000		
					279.740	\$.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,024.800		
				106.580	.000		
					1,024.800	\$.00	\$109,223.18
Category Amount:						\$8,248.51	\$1,273,706.52
Category Number:		0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	165.200		
				79.935	.000		
					165.200	\$.00	\$13,205.26
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$14,587.09
Project Total Amount:						\$44,334.66	\$17,543,218.82