

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1324 Days

Elapsed Calender Days:

1428 Days

Percent Time:

107.85

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$7,912,647.29

Percent Complete 67.22%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$7,912,647.28	69.91%	\$135,064.20

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,678,283.02	\$17,543,218.82	\$135,064.20
Total Earnings	\$17,678,283.02	\$17,543,218.82	\$135,064.20
Stockpiled Materials	\$707,022.23	\$707,022.23	\$0.00
Gross Earnings	\$18,385,305.25	\$18,250,241.05	\$135,064.20
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$194,376.00	\$136,437.00	\$57,939.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$194,376.00)	(\$136,437.00)	(\$57,939.00)
Total:	\$18,385,305.25	\$18,250,241.05	
		Total Payable:	\$135,064.20

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.942		
				947645.590	.002		
					.944	\$1,895.29	\$894,577.44
		0012577					
Category Amount:						\$1,895.29	\$894,577.44
Category Number: 0040 EROSION CONTROL							
0030	163-0232	TEMPORARY GRASSING	AC	2.720	5.512		
				500.000	.153		
					5.665	\$76.50	\$2,832.50
0035	163-0240	MULCH	TN	284.000	176.956		
				250.000	3.060		
					180.016	\$765.00	\$45,004.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	15,489.000		
				1.000	794.000		
					16,283.000	\$794.00	\$16,283.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	4,112.000		
				1.000	144.000		
					4,256.000	\$144.00	\$4,256.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		777.000	744.000		
				8.000	16.000		
					760.000	\$128.00	\$6,080.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	41.000		
				95.000	10.000		
					51.000	\$950.00	\$4,845.00
Category Amount:						\$2,857.50	\$79,300.50
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	22,088.390		
				29.530	1,079.800		
					23,168.190	\$31,886.49	\$684,156.65

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,769.100		
				30.550	19.580		
					1,788.680	\$598.17	\$54,644.17
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82

Rpt-ID: RCPEsprj

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.670		
				29.790	.000		
					868.670	\$.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	.000		
					665.000	\$.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	.000		
					4,710.470	\$.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	620.460		
				521.800	.000		
					620.460	\$.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$32,484.66	\$4,148,075.99

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number:		0010 ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number:		0020 DRAINAGE					
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	5,056.780		
				54.220	174.000		
					5,230.780	\$9,434.28	\$283,612.89
0358	600-0001	FLOWABLE FILL	CY	285.000	18.297		
				329.250	11.191		
					29.488	\$3,684.64	\$9,708.92
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	28.500		
				3892.000	.000		
					28.500	\$.00	\$110,922.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	.000		
					5.000	\$.00	\$12,760.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$.00	\$16,098.75
Category Amount:						\$13,118.92	\$447,655.56
Category Number:		0040 EROSION CONTROL					
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050	.959		
				650.000	.050		
					1.009	\$32.50	\$655.85
Category Amount:						\$32.50	\$655.85
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	300.754		
				683.910	57.296		
					358.050	\$39,185.31	\$244,873.98
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$.00	\$418,019.78
		1					
0910	511-1000	BAR REINF STEEL	LB	68,888.000	52,140.753		
				0.950	10,792.197		
					62,932.950	\$10,252.59	\$59,786.30

Rpt-ID: RCPESPRJ

Georgia

Date: 11/07/2024

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0046

Pay Period: 10/01/2024
to 10/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	279.740		
				90.940	349.920		
					629.660	\$31,821.72	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,024.800		
				106.580	.000		
					1,024.800	\$0.00	\$109,223.18
Category Amount:						\$81,259.62	\$1,354,966.13
Category Number:		0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number:		0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	165.200		
				79.935	.000		
					165.200	\$0.00	\$13,205.26
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	50.080		
					70.340	\$3,415.71	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$3,415.71	\$18,002.80
Project Total Amount:						\$135,064.20	\$17,678,283.02