

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1324 Days

Elapsed Calender Days:

1458 Days

Percent Time:

110.12

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$7,775,508.30

Percent Complete 67.74%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$7,775,508.29	70.43%	\$137,138.99

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,815,422.01	\$17,678,283.02	\$137,138.99
Total Earnings	\$17,815,422.01	\$17,678,283.02	\$137,138.99
Stockpiled Materials	\$707,022.23	\$707,022.23	\$0.00
Gross Earnings	\$18,522,444.24	\$18,385,305.25	\$137,138.99
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$250,446.00	\$194,376.00	\$56,070.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$250,446.00)	(\$194,376.00)	(\$56,070.00)
Total:	\$18,522,444.24	\$18,385,305.25	
		Total Payable:	\$137,138.99

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.944		
				947645.590	.005		
					.949	\$4,738.23	\$899,315.66
		0012577					
Category Amount:						\$4,738.23	\$899,315.66
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	180.016		
				250.000	5.792		
					185.808	\$1,448.00	\$46,452.00
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	47.250		
				175.000	6.750		
					54.000	\$1,181.25	\$9,450.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	16,283.000		
				1.000	252.000		
					16,535.000	\$252.00	\$16,535.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	51.000		
				95.000	6.000		
					57.000	\$570.00	\$5,415.00
0105	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	16,458.000	10,640.250		
				2.000	282.750		
					10,923.000	\$565.50	\$21,846.00
Category Amount:						\$4,016.75	\$99,698.00
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	23,168.190		
				29.530	827.640		
					23,995.830	\$24,440.21	\$708,596.86
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,788.680		
				30.550	38.980		
					1,827.660	\$1,190.84	\$55,835.01

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.670		
				29.790	.000		
					868.670	\$.00	\$25,877.68

Estimate Summary By Project

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	.000		
					665.000	\$.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	.000		
					4,710.470	\$.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	620.460		
				521.800	.000		
					620.460	\$.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$25,631.05	\$4,173,707.04
Category Number:		0020 DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$0.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020 DRAINAGE							
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	5,230.780		
				54.220	208.000		
					5,438.780	\$11,277.76	\$294,890.65
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000	1,274.000		
				74.600	22.500		
					1,296.500	\$1,678.50	\$96,718.90
0360	610-6015	REM DROP INLET	EA	41.000	20.000		
				863.440	5.000		
					25.000	\$4,317.20	\$21,586.00
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	28.500		
				3892.000	1.500		
					30.000	\$5,838.00	\$116,760.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	.000		
					5.000	\$0.00	\$12,760.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$0.00	\$16,098.75
Category Amount:						\$23,111.46	\$573,367.30

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	358.050		
				683.910	47.500		
					405.550	\$32,485.73	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	3,525.000	1,644.970		
				254.120	.000		
					1,644.970	\$.00	\$418,019.78
		1					
0910	511-1000	BAR REINF STEEL	LB	68,888.000	62,932.950		
				0.950	5,955.000		
					68,887.950	\$5,657.25	\$65,443.55
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	629.660		
				90.940	.000		
					629.660	\$.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,024.796		
				106.580	357.460		
					1,382.256	\$38,098.09	\$147,320.84
Category Amount:						\$76,241.07	\$1,431,206.76

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2024

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0047

Pay Period: 11/01/2024
to 11/30/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	165.204		
				79.935	42.540		
		Piling, PSC, 18IN SQ, Pile Cutoffs			207.744	\$3,400.43	\$16,606.02
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
		Piling , PSC, 16 IN SQ, Pile Cutoffs			70.340	\$.00	\$4,797.54
Category Amount:						\$3,400.43	\$21,403.56
Project Total Amount:						\$137,138.99	\$17,815,422.01