

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1324 Days

Elapsed Calender Days:

1489 Days

Percent Time:

112.46

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

07/19/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,297,952.55

Original Contract Amount \$25,629,825.46

Funds Available \$7,536,660.60

Percent Complete 69.92%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,297,952.53	\$25,629,825.44	\$7,536,660.59	71.34%	\$238,847.70

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,387,281.92	\$17,815,422.01	\$571,859.91
Total Earnings	\$18,387,281.92	\$17,815,422.01	\$571,859.91
Stockpiled Materials	\$374,010.02	\$707,022.23	(\$333,012.21)
Gross Earnings	\$18,761,291.94	\$18,522,444.24	\$238,847.70
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$308,385.00	\$250,446.00	\$57,939.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$308,385.00)	(\$250,446.00)	(\$57,939.00)
Total:	\$18,761,291.94	\$18,522,444.24	

Total Payable: **\$238,847.70**

Rpt-ID: RCPEsprj

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.949		
				947645.590	.005		
					.954	\$4,738.23	\$904,053.89
		0012577					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000	9.000		
				10700.000	2.000		
					11.000	\$21,400.00	\$117,700.00
Category Amount:						\$26,138.23	\$1,021,753.89
Category Number: 0040		EROSION CONTROL					
0035	163-0240	MULCH	TN	284.000	185.808		
				250.000	2.961		
					188.769	\$740.25	\$47,192.25
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	54.000		
				175.000	3.750		
					57.750	\$656.25	\$10,106.25
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	16,535.000		
				1.000	148.000		
					16,683.000	\$148.00	\$16,683.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	4,256.000		
				1.000	81.000		
					4,337.000	\$81.00	\$4,337.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	57.000		
				95.000	5.000		
					62.000	\$475.00	\$5,890.00
0105	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	16,458.000	10,923.000		
				2.000	207.750		
					11,130.750	\$415.50	\$22,261.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0040 EROSION CONTROL					
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,528.000		
				3.500	36.000		
					3,564.000	\$126.00	\$12,474.00
Category Amount:						\$2,642.00	\$118,944.00
Category Number:		0010 ROADWAY					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	23,995.830		
				29.530	325.380		
					24,321.210	\$9,608.47	\$718,205.33
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$0.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$0.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$0.00	\$268,863.73

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY	SY	5,670.000 100.040	1,654.910 .000 1,654.910	\$0.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 66.960	142.560 .000 142.560	\$0.00	\$9,545.82
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000 29.790	868.670 .000 868.670	\$0.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000 64.750	502.520 .000 502.520	\$0.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000 36.840	1,263.000 .000 1,263.000	\$0.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000 32.170	665.000 .000 665.000	\$0.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000 18.100	4,710.470 .000 4,710.470	\$0.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000 521.800	620.460 .000 620.460	\$0.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000 652.830	1,023.830 .000 1,023.830	\$0.00	\$668,386.94

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$9,608.47	\$4,127,480.50
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020 DRAINAGE							
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	5,438.780		
				54.220	.000		
					5,438.780	\$.00	\$294,890.65
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	30.000		
				3892.000	2.000		
					32.000	\$7,784.00	\$124,544.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	5.000		
				2552.000	2.000		
					7.000	\$5,104.00	\$17,864.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$.00	\$16,098.75
Category Amount:						\$12,888.00	\$467,950.40
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.389		
				55.690	769.398		
					1,371.787	\$42,847.77	\$76,394.82
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000	405.550		
				683.910	.000		
					405.550	\$.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		3,525.000	1,644.965		
				254.120	1,879.960		
					3,524.925	\$477,735.44	\$895,753.94
		1					
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000	629.660		
				90.940	.000		
					629.660	\$.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,382.260		
				106.580	.000		
					1,382.260	\$.00	\$147,321.27
Category Amount:						\$520,583.21	\$1,886,345.52

Rpt-ID: RCPESPRJ

Georgia

Date: 01/08/2025

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0048

Pay Period: 12/01/2024
to 12/31/2024

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
				Category Amount:		\$0.00	\$40,640.00
	Category Number:	0030 BRIDGE NO. 1 - OVER I-185/SR 411					
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
				Category Amount:		\$0.00	\$21,403.24
				Project Total Amount:		\$571,859.91	\$18,387,281.92