

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1399 Days

Elapsed Calender Days:

1520 Days

Percent Time:

108.65

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

00/00/0000

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/02/2024

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$7,906,057.27

Percent Complete 69.05%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$7,906,057.26	70.45%	\$87,362.53

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$18,474,644.45	\$18,387,281.92	\$87,362.53
Total Earnings	\$18,474,644.45	\$18,387,281.92	\$87,362.53
Stockpiled Materials	\$374,010.02	\$374,010.02	\$0.00
Gross Earnings	\$18,848,654.47	\$18,761,291.94	\$87,362.53
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$226,149.00	\$308,385.00	(\$82,236.00)
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$226,149.00)	(\$308,385.00)	\$82,236.00
Total:	\$18,848,654.47	\$18,761,291.94	
		Total Payable:	\$87,362.53

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.954		
				947645.590	-.003		
					.951	\$-2,842.94	\$901,210.96
		0012577					
0010	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		12.000	11.000		
				10700.000	1.000		
					12.000	\$10,700.00	\$128,400.00
Category Amount:						\$7,857.06	\$1,029,610.96
Category Number: 0040 EROSION CONTROL							
0030	163-0232	TEMPORARY GRASSING	AC	2.720	5.665		
				500.000	.343		
					6.008	\$171.50	\$3,004.00
0035	163-0240	MULCH	TN	284.000	188.769		
				250.000	7.191		
					195.960	\$1,797.75	\$48,990.00
0049	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		1,000.000	601.500		
				16.700	90.000		
					691.500	\$1,503.00	\$11,548.05
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	16,683.000		
				1.000	230.000		
					16,913.000	\$230.00	\$16,913.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	4,337.000		
				1.000	180.000		
					4,517.000	\$180.00	\$4,517.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	62.000		
				95.000	1.000		
					63.000	\$95.00	\$5,985.00
Category Amount:						\$3,977.25	\$90,957.05

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	24,321.210		
				29.530	296.780		
					24,617.990	\$8,763.91	\$726,969.24
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,827.660		
				30.550	39.660		
					1,867.320	\$1,211.61	\$57,046.63
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$0.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$0.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK	SY	5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$0.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK	SY	5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$0.00	\$165,557.20

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.670		
				29.790	.000		
					868.670	\$.00	\$25,877.68
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	.000		
					665.000	\$.00	\$21,393.05
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	.000		
					4,710.470	\$.00	\$85,259.51
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000	620.460		
				521.800	.000		
					620.460	\$.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$0.00	\$289,622.00
Category Amount:						\$9,975.52	\$4,193,291.04
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$0.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$0.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	32.000		
				3892.000	.000		
					32.000	\$0.00	\$124,544.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$0.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	7.000		
				2552.000	.000		
					7.000	\$0.00	\$17,864.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$0.00	\$16,098.75
Category Amount:						\$0.00	\$173,059.75

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 EROSION CONTROL							
0830	700-8000	FERTILIZER MIXED GRADE	TN	4.050 650.000	1.009 .050 1.059	\$32.50	\$688.35
Category Amount:						\$32.50	\$688.35
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	.464 .060 .524	\$51,915.00	\$453,391.02
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	470.000 .000 470.000	\$0.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0915	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 226753.350	.464 .060 .524	\$13,605.20	\$118,818.76
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2025

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0049

Pay Period: 01/01/2025
to 01/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030	BRIDGE NO. 1 - OVER I-185/SR 411				
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,382.260		
				106.580	.000		
					1,382.260	\$.00	\$147,321.27
Category Amount:						\$65,520.20	\$2,060,541.73
Category Number:		0010	ROADWAY				
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number:		0030	BRIDGE NO. 1 - OVER I-185/SR 411				
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$87,362.53	\$18,474,644.45