

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed: 1666 Days

Elapsed Calender Days: 1609 Days

Percent Time: 96.58

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 12/04/2020

MARIETTA GA 30060-1086

Date Work Began: 01/13/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 06/26/2025

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$7,235,215.24

Percent Complete 71.56%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$7,235,215.23	72.96%	\$559,484.67

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,145,486.48	\$18,586,001.81	\$559,484.67
Total Earnings	\$19,145,486.48	\$18,586,001.81	\$559,484.67
Stockpiled Materials	\$374,010.02	\$374,010.02	\$0.00
Gross Earnings	\$19,519,496.50	\$18,960,011.83	\$559,484.67
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,519,496.50	\$18,960,011.83	

Total Payable: **\$559,484.67**

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number:		0010 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.958		
				947645.590	.001		
					.959	\$947.65	\$908,792.12
		0012577					
Category Amount:						\$947.65	\$908,792.12
Category Number:		0040 EROSION CONTROL					
0035	163-0240	MULCH	TN	284.000	204.626		
				250.000	2.875		
					207.501	\$718.75	\$51,875.25
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	17,439.000		
				1.000	296.000		
					17,735.000	\$296.00	\$17,735.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	4,661.000		
				1.000	280.000		
					4,941.000	\$280.00	\$4,941.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		777.000	760.000		
				8.000	45.000		
					805.000	\$360.00	\$6,440.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	71.000		
				95.000	2.000		
					73.000	\$190.00	\$6,935.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	50.000		
				300.000	1.000		
					51.000	\$300.00	\$15,300.00
Category Amount:						\$2,144.75	\$103,226.25
Category Number:		0010 ROADWAY					
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	26,441.330		
				29.530	418.420		
					26,859.750	\$12,355.94	\$793,168.42

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0195	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	530.000	.000		
				56.410	57.500		
					57.500	\$3,243.58	\$3,243.58
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.560		
				66.960	.000		
					142.560	\$.00	\$9,545.82

Rpt-ID: RCPEsprj

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0010 ROADWAY					
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	868.667		
				29.790	843.544		
					1,712.211	\$25,129.18	\$51,006.77
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.520		
				64.750	.000		
					502.520	\$.00	\$32,538.17
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0235	441-4020	CONC VALLEY GUTTER, 6 IN	SY	640.000	.000		
				59.520	64.778		
					64.778	\$3,855.59	\$3,855.59
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	665.000		
				32.170	17.000		
					682.000	\$546.89	\$21,939.94
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	4,710.470		
				18.100	1,225.000		
					5,935.470	\$22,172.50	\$107,432.01
0255	444-1000	SAWED JOINTS IN EXIST PAVEMENTS - PCC	LF	100.000	.000		
				10.000	777.000		
					777.000	\$7,770.00	\$7,770.00
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	620.460		
				521.800	.000		
					620.460	\$.00	\$323,756.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$75,073.68	\$4,265,161.24
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.590		
				220.000	.000		
					26.590	\$.00	\$5,849.80
Category Amount:						\$0.00	\$5,849.80
Category Number: 0020 DRAINAGE							
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	5,438.780		
				54.220	96.000		
					5,534.780	\$5,205.12	\$300,095.77
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	32.000		
				3892.000	.000		
					32.000	\$.00	\$124,544.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	7.000		
				2552.000	.000		
					7.000	\$.00	\$17,864.00

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	6.750 .000 6.750	\$0.00	\$16,098.75
Category Amount:						\$5,205.12	\$473,155.52
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	.564 .436 1.000	\$377,249.01	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	470.000 .000 470.000	\$0.00	\$34,239.50
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0915	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 226753.350	.564 .436 1.000	\$98,864.46	\$226,753.35
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28

Rpt-ID: RCPESPRJ

Georgia

Date: 05/09/2025

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0052

Pay Period: 04/01/2025
to 04/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000	1,382.260		
				106.580	.000		
					1,382.260	\$.00	\$147,321.27
Category Amount:						\$476,113.47	\$2,580,335.33
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$559,484.67	\$19,145,486.48