

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1640 Days

Percent Time:

98.44

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$7,077,496.12

Percent Complete 72.15%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$7,077,496.11	73.55%	\$157,719.12

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,303,205.60	\$19,145,486.48	\$157,719.12
Total Earnings	\$19,303,205.60	\$19,145,486.48	\$157,719.12
Stockpiled Materials	\$374,010.02	\$374,010.02	\$0.00
Gross Earnings	\$19,677,215.62	\$19,519,496.50	\$157,719.12
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,677,215.62	\$19,519,496.50	

Total Payable: \$157,719.12

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.959		
				947645.590	.021		
					.980	\$19,900.56	\$928,692.68
		0012577					
Category Amount:						\$19,900.56	\$928,692.68
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	207.501		
				250.000	2.115		
					209.616	\$528.75	\$52,404.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	17,735.000		
				1.000	78.000		
					17,813.000	\$78.00	\$17,813.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	4,941.000		
				1.000	72.000		
					5,013.000	\$72.00	\$5,013.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	124.000	73.000		
				95.000	4.000		
					77.000	\$380.00	\$7,315.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	51.000		
				300.000	1.000		
					52.000	\$300.00	\$15,600.00
Category Amount:						\$1,358.75	\$98,145.00
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	26,859.750		
				29.530	234.440		
					27,094.190	\$6,923.01	\$800,091.43
0130	318-3000	AGGR SURF CRS	TN	1,500.000	1,906.730		
				30.550	56.880		
					1,963.610	\$1,737.68	\$59,988.29

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000 94.640	6,521.700 .000 6,521.700	\$0.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		690.000 93.430	687.160 .000 687.160	\$0.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		7,500.000 84.350	5,372.620 .000 5,372.620	\$0.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,000.000 86.100	2,972.690 .000 2,972.690	\$0.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000 201.490	404.000 .000 404.000	\$0.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000 87.670	3,066.770 .000 3,066.770	\$0.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000 100.040	1,654.910 .000 1,654.910	\$0.00	\$165,557.20
0195	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	530.000 56.410	57.500 76.000 133.500	\$4,287.16	\$7,530.74
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000 66.960	142.560 .000 142.560	\$0.00	\$9,545.82

Rpt-ID: RCPEsprj

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2			This Period		
Category Number: 0010 ROADWAY							
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	1,712.211		
				29.790	38.889		
					1,751.100	\$1,158.50	\$52,165.27
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	502.517		
				64.750	103.889		
					606.406	\$6,726.81	\$39,264.79
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$0.00	\$46,528.92
0235	441-4020	CONC VALLEY GUTTER, 6 IN	SY	640.000	64.778		
				59.520	219.833		
					284.611	\$13,084.46	\$16,940.05
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	682.000		
				32.170	86.000		
					768.000	\$2,766.62	\$24,706.56
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	5,935.470		
				18.100	302.000		
					6,237.470	\$5,466.20	\$112,898.21
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	620.460		
				521.800	75.000		
					695.460	\$39,135.00	\$362,891.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$0.00	\$668,386.94

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$81,285.44	\$4,396,927.10
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number: 0010 ROADWAY							
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	26.588		
				220.000	25.806		
					52.394	\$5,677.32	\$11,526.68
Category Amount:						\$5,677.32	\$11,526.68
Category Number: 0020 DRAINAGE							
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	32.000		
				3892.000	3.000		
					35.000	\$11,676.00	\$136,220.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	7.000		
				2552.000	.000		
					7.000	\$.00	\$17,864.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	6.750		
				2385.000	.000		
					6.750	\$.00	\$16,098.75
Category Amount:						\$11,676.00	\$184,735.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025

to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0784	682-6216	CONDUIT, NONMETL, TP 2, 1/2 IN	LF	700.000 6.000	225.000 231.000 456.000	\$1,386.00	\$2,736.00
Category Amount:						\$1,386.00	\$2,736.00
Category Number: 0070 LIGHTING							
0785	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	7,995.000 6.000	185.000 289.000 474.000	\$1,734.00	\$2,844.00
0795	682-9022	ELECTRICAL JUNCTION BOX, REINFORCED PLA EA		10.000 725.000	.000 2.000 2.000	\$1,450.00	\$1,450.00
0800	682-9023	ELECTRICAL JUNCTION BOX, GALVANIZED, SIZI EA		7.000 250.000	1.000 1.000 2.000	\$250.00	\$500.00
		12 IN X 8 IN X 10 IN					
Category Amount:						\$3,434.00	\$4,794.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 865250.030	1.000 .000 1.000	\$.00	\$865,250.03
		1					
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	470.000 453.000 923.000	\$33,001.05	\$67,240.55
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$.00	\$277,359.70

Rpt-ID: RCPESPRJ

Georgia

Date: 06/09/2025

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0053

Pay Period: 05/01/2025
to 05/31/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$33,001.05	\$2,386,583.03
Category Number: 0010 ROADWAY							
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 2900.000	9.000 .000 9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000 250.000	58.160 .000 58.160	\$0.00	\$14,540.00
Category Amount:						\$0.00	\$40,640.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.935	207.740 .000 207.740	\$0.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000 68.205	70.340 .000 70.340	\$0.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$157,719.12	\$19,303,205.60