

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed:

1666 Days

Elapsed Calender Days:

1670 Days

Percent Time:

100.24

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
1600 KENVIEW DR., N.W.

Date Let:

05/22/2020

Date Awarded:

05/22/2020

Date Contract Executed:

09/27/2020

Date Notice to Proceed:

12/04/2020

Date Work Began:

01/13/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

06/26/2025

MARIETTA

GA 30060-1086

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,754,711.75

Original Contract Amount \$25,629,825.46

Funds Available \$6,974,640.24

Percent Complete 72.56%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,754,711.73	\$25,629,825.44	\$6,974,640.23	73.93%	\$102,855.88

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,413,537.48	\$19,303,205.60	\$110,331.88
Total Earnings	\$19,413,537.48	\$19,303,205.60	\$110,331.88
Stockpiled Materials	\$374,010.02	\$374,010.02	\$0.00
Gross Earnings	\$19,787,547.50	\$19,677,215.62	\$110,331.88
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$7,476.00)	\$0.00	(\$7,476.00)
Total:	\$19,780,071.50	\$19,677,215.62	

Total Payable: **\$102,855.88**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025

to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.980		
				947645.590	.006		
					.986	\$5,685.87	\$934,378.55
		0012577					
Category Amount:						\$5,685.87	\$934,378.55
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	209.616		
				250.000	5.328		
					214.944	\$1,332.00	\$53,736.00
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	57.750		
				175.000	2.250		
					60.000	\$393.75	\$10,500.00
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	17,813.000		
				1.000	170.000		
					17,983.000	\$170.00	\$17,983.00
0070	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		777.000	805.000		
				8.000	68.000		
					873.000	\$544.00	\$6,984.00
0085	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		124.000	77.000		
				95.000	7.000		
					84.000	\$665.00	\$7,980.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	52.000		
				300.000	1.000		
					53.000	\$300.00	\$15,900.00
Category Amount:						\$3,404.75	\$113,083.00
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	27,094.190		
				29.530	735.420		
					27,829.610	\$21,716.95	\$821,808.38

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0140	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,550.000	6,521.700		
				94.640	.000		
					6,521.700	\$.00	\$617,213.69
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	687.160		
		MATL & H LIME		93.430	.000		
					687.160	\$.00	\$64,201.36
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	5,372.620		
		TL & H LIME		84.350	.000		
					5,372.620	\$.00	\$453,180.50
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	2,972.690		
		L & H LIME		86.100	.000		
					2,972.690	\$.00	\$255,948.61
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	3,066.770		
				87.670	.000		
					3,066.770	\$.00	\$268,863.73
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,654.910		
				100.040	.000		
					1,654.910	\$.00	\$165,557.20
0200	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	1,400.000	142.562		
				66.960	216.111		
					358.673	\$14,470.79	\$24,016.74
0205	441-0104	CONC SIDEWALK, 4 IN	SY	5,620.000	1,751.100		
				29.790	256.667		
					2,007.767	\$7,646.11	\$59,811.38

Rpt-ID: RCPEsprj

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
	Category Number:	0010 ROADWAY					
0210	441-0108	CONC SIDEWALK, 8 IN	SY	2,720.000	606.406		
				64.750	231.000		
					837.406	\$14,957.25	\$54,222.04
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,263.000		
				36.840	.000		
					1,263.000	\$.00	\$46,528.92
0240	441-4030	CONC VALLEY GUTTER, 8 IN	SY	2,840.000	759.795		
				68.530	219.833		
					979.628	\$15,065.16	\$67,133.91
0242	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	.000	768.000		
				32.170	139.000		
					907.000	\$4,471.63	\$29,178.19
		CONC HEADER CURB, 6IN, TP 2					
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	6,237.470		
				18.100	751.000		
					6,988.470	\$13,593.10	\$126,491.31
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL	LF	590.000	695.460		
				521.800	.000		
					695.460	\$.00	\$362,891.03
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL	LF	1,035.000	1,023.830		
				652.830	.000		
					1,023.830	\$.00	\$668,386.94
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL	LF	455.000	310.900		
				931.560	.000		
					310.900	\$.00	\$289,622.00
Category Amount:						\$91,920.99	\$4,456,457.89

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0020 DRAINAGE					
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330	4.540		
				1311.000	.000		
					4.540	\$.00	\$5,951.94
Category Amount:						\$0.00	\$5,951.94
Category Number:		0010 ROADWAY					
0290	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	450.000	52.390		
				220.000	.000		
					52.390	\$.00	\$11,525.80
Category Amount:						\$0.00	\$11,525.80
Category Number:		0020 DRAINAGE					
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000	5,534.780		
				54.220	114.700		
					5,649.480	\$6,219.03	\$306,314.81
0340	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	55.000	.000		
				76.370	24.000		
					24.000	\$1,832.88	\$1,832.88
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	35.000		
				3892.000	.000		
					35.000	\$.00	\$136,220.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	3.000		
				4851.000	.000		
					3.000	\$.00	\$14,553.00
0705	668-2100	DROP INLET, GP 1	EA	18.000	7.000		
				2552.000	.000		
					7.000	\$.00	\$17,864.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000 2385.000	6.750 .000 6.750	\$0.00	\$16,098.75
Category Amount:						\$8,051.91	\$492,883.44
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000 55.690	1,371.790 .000 1,371.790	\$0.00	\$76,394.99
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 865250.030	1.000 .000 1.000	\$0.00	\$865,250.03
0895	500-2100	CONCRETE BARRIER	LF	939.000 72.850	923.000 .000 923.000	\$0.00	\$67,240.55
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	405.550 .000 405.550	\$0.00	\$277,359.70
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - 1	LF	3,525.000 254.120	3,524.930 .000 3,524.930	\$0.00	\$895,755.21
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	629.660 .000 629.660	\$0.00	\$57,261.28
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	1,382.260 .000 1,382.260	\$0.00	\$147,321.27
Category Amount:						\$0.00	\$2,386,583.03

Rpt-ID: RCPESPRJ

Georgia

Date: 07/07/2025

User: C0004520

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0054

Pay Period: 06/01/2025
to 06/30/2025

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0975	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		4.000	.000		
				634.180	2.000		
					2.000	\$1,268.36	\$1,268.36
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000	9.000		
				2900.000	.000		
					9.000	\$0.00	\$26,100.00
1075	500-3101	CLASS A CONCRETE	CY	35.000	58.160		
				250.000	.000		
					58.160	\$0.00	\$14,540.00
Category Amount:						\$1,268.36	\$41,908.36
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	207.740		
				79.935	.000		
					207.740	\$0.00	\$16,605.70
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	70.340		
				68.205	.000		
					70.340	\$0.00	\$4,797.54
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$21,403.24
Project Total Amount:						\$110,331.88	\$19,413,537.48